

CONSTRUCTION POLLUTION PREVENTION PLAN

for

University Village – Basins 7 & 8

SITE DESCRIPTION			
Project Name and Location: (Latitude, Longitude, or Address)	University Village – Basins 7 & 8 Latitude: 26° 27' 11" N Longitude: 81° 46' 19" W	Owner Name and Address:	Miromar Development Corporation 10801 Corkscrew Road Estero, FL 33928
Description: (Purpose and Types of Soil Disturbing Activities)	<p>This project will generally consist of site clearing, lake excavation, and site filling.</p> <p>Soil disturbing activities will include: clearing and grubbing, installing a stabilized construction entrance, perimeter berming and other erosion and sediment controls; grading; excavation for the stormwater management lakes.</p>		
Runoff Coefficient:	0.33 for Development Area		
Site Area:	200.3 Acres		
Sequence of Major Activities:			
<p>The order of activities will be as follows:</p> <ol style="list-style-type: none"> 1. Installation of stabilized construction entrance. 2. Install perimeter berm(s) or silt fences adjacent to wetland areas. 3. Clearing, grubbing, and grading of uplands and impacted wetlands. 4. Construct storm water management lakes 5. Continue clearing and grading. 6. Stockpile excavated soil. 		<ol style="list-style-type: none"> 7. Stabilize denuded areas and stockpiles within 21 days of last construction activity in that area. Install lake interconnects and control structures. 8. Final grading and installation of permanent grasses and plantings. All disturbed areas to be reseeded and sodded. 9. When all construction activity is complete and the site is stabilized, remove temporary earth berms and/or silt fences and re-seed any areas disturbed by their removal. 	
Name of Receiving Waters:	Estero River		
CONTROLS			
Erosion and Sediment Controls			
Stabilization Practices			
<p>Temporary Stabilization: Top soil stock piles and disturbed portions of the site where construction activity temporarily ceases for at least 7 days will be stabilized with temporary seed and mulch. The seed shall be Bahia, millet, rye, or other fast-growing grasses. Prior to seeding, fertilizer or agricultural limestone shall be applied to each area to be temporarily stabilized. After seeding, each area shall be mulched with the mulch disked into place. Areas of the site which will be paved will be temporarily stabilized by applying limerock subgrade until bituminous pavement can be applied.</p> <p>Permanent Stabilization: Disturbed portions of the site, where construction activities permanently cease, shall be stabilized with sod, seed and mulch, landscaping, and/or other equivalent stabilization measures (e.g., rip-rap, geotextiles) no later than 7 days after the date of the last construction activity. The sod shall typically be Floratam or Bahia sod. Prior to seeding, fertilizer or agricultural limestone shall be applied to each area to be temporarily stabilized. After seeding, each area shall be mulched with the mulch disked into place.</p>			

CONTROLS (Continued)	
Structural Practices	
<p>Silt Fence will be constructed along those all borders of disturbed areas of the project.</p> <p>Synthetic Sock Drop Inlet Sediment Filter - will be placed around all constructed storm drain inlets immediately upon completion of construction and shall remain in-place until the contributing drainage area is stabilized. Alternatively, grate inlets can be covered with filter fabric material until stabilization.</p>	
Storm Water Management	
<p>The project will utilize lakes to provide the required water quality treatment and attenuation. Discharges from the water management system will be regulated by a series of water control structures. The water control structures will also be used to restrict the discharges from the project as described above and maintain control elevations within each basin.</p>	
OTHER CONTROLS	
Waste disposal:	<p><u>Waste Materials:</u></p> <p>All waste materials will be collected and stored in a trash dumpster which will meet all local and State solid waste management regulations. All trash and construction debris from the site will be deposited in this dumpster. The dumpster will be emptied as required due to use and/or State and local regulations, with the trash disposed of at the appropriate landfill operation. No construction waste materials will be buried onsite. All personnel will be instructed regarding the correct procedure for waste disposal. Notices stating these practices will be posted in the construction office trailer.</p> <p><u>Hazardous Waste:</u></p> <p>All hazardous waste materials will be disposed of in the manner specified by local or State regulation or by the manufacturer. Site personnel will be instructed in these practices.</p> <p><u>Sanitary Waste:</u></p> <p>All sanitary waste will be collected from the portable units by a local, licensed, Sanitary waste management contractor, as required by local regulation.</p>
Offsite Vehicle Tracking:	<p>A stabilized construction entrance has been provided to help reduce vehicle tracking of sediments. As they are completed, paved streets will be swept as needed to remove any excess muck, dirt, or rock tracked from the site. Dump trucks hauling material from the construction site will be covered with a tarpaulin.</p>
TIMING OF CONTROLS/MEASURES	
<p>Installation of silt fence barriers and stabilized construction entrance will be constructed prior to extensive clearing or grading of any other portions of the site. Areas where construction activity temporarily ceases for more than 7 days will be stabilized with a temporary seed and mulch. Once construction activity ceases permanently in an area, that area will be stabilized with permanent sod, seed and mulch, landscaping, and/or other equivalent stabilization measures (e.g., rip-rap, geotextiles). After the entire site is stabilized, the silt fence barriers can be removed.</p>	
CERTIFICATION OF COMPLIANCE WITH FEDERAL, STATE, AND LOCAL REGULATIONS	
<p>The storm water pollution prevention plan reflects the United States Environmental Protection Agency and the South Florida Water Management District (SFWWD) requirements for storm water management and erosion and sediment control, as established in the Chapter 40E-4 FAC and Chapter 373 FS.</p>	

MAINTENANCE/INSPECTION PROCEDURES

Erosion and Sediment Control Inspection and Maintenance Practices

These are the inspection and maintenance practices that will be used to maintain erosion and sediment controls.

- ♦ All control measures will be inspected at least once each week and following any storm event of 0.5 inches or greater.
- ♦ All measures will be maintained in good working order; if a repair is necessary, it shall be corrected as soon as possible, but in no case later than 7 days after the inspection.
- ♦ Built up sediment will be removed from silt fence when it has reached one-half the height of the fence.
- ♦ Silt fence will be inspected for depth of sediment, tears, to see if the fabric is securely attached to the fence posts, and to see that the fence posts are firmly in the ground.
- ♦ Temporary seeding and permanent sodding and planting will be inspected for bare spots, washouts, and healthy growth.
- ♦ A maintenance inspection report will be made after each inspection. A copy of the report form to be completed by the inspector is attached.
- ♦ The Owner will appoint one individual who will be responsible for inspections, maintenance and repair activities, and for completing the inspection and maintenance reports.
- ♦ Personnel selected for inspection and maintenance responsibilities will receive training from the site superintendent. They will be trained in all the inspection and maintenance practices necessary for keeping the erosion and sediment controls used onsite in good working order.

Non-Storm Water Discharge

It is expected that the following non-storm water discharges will occur from the site during the construction period:

- ♦ Water from water line flushings.
- ♦ Pavement wash waters (when no spills or leaks of toxic or hazardous materials have occurred).
- ♦ Uncontaminated groundwater (from dewatering excavation).
- ♦ All non-storm water discharges will be directed to the storm water management facilities prior to discharge.

INVENTORY FOR POLLUTION PREVENTION PLAN

The materials or substances listed below are expected to be present onsite during construction:

- ♦ Concrete
- ♦ Detergents
- ♦ Fertilizers
- ♦ Petroleum Based Products
- ♦ Cleaning Solvents

SPILL PREVENTION

Material Management Practices

The following are the materials management practices that will be used to reduce the risk of spills or other accidental exposure of materials and substances to storm water runoff.

Good Housekeeping:

The following good housekeeping practices will be followed onsite during the construction project:

- ◆ An effort will be made to store only enough product required to do the job.
- ◆ All materials stored onsite will be stored in a neat, orderly manner in their appropriate containers, and if possible, under a roof or other enclosure.
- ◆ Products will be kept in their original containers with the original manufacturer's label.
- ◆ Substances will not be mixed with one another unless recommended by the manufacturer.
- ◆ Whenever possible, all of a product will be used up before disposing of the container.
- ◆ Manufacturers' recommendations for proper use and disposal will be followed.
- ◆ The site superintendent will inspect to ensure proper use and disposal of materials onsite.

Hazardous Products:

These practices are used to reduce the risks associated with hazardous materials:

- ◆ Products will be kept in original containers unless they are not resealable.
- ◆ Original labels and material safety data will be retained; they contain important product information.
- ◆ If surplus product must be disposed of, manufacturers' or local and State recommended methods for proper disposal will be followed.

Product Specific Practices

The following product specific practices will be followed onsite:

Petroleum Products:

All onsite vehicles will be monitored for leaks and receive regular preventive maintenance to reduce the chance of leakage. Petroleum products will be stored in tightly sealed containers which will be clearly labeled. Any asphalt substances used onsite will be applied in accordance with the manufacturer's recommendations and standard construction practices.

Fertilizers:

Fertilizers will be applied only in the minimum amounts recommended by the manufacturer. Once applied, fertilizer will be worked into the soil to limit exposure to storm water. Storage will be in a covered shed. The contents of any partially used bags of fertilizer will be transferred to a sealable plastic bin to avoid spills.

Concrete Trucks:

Concrete trucks will be allowed to wash out or discharge surplus concrete or drum wash on the site at a predetermined location. The water will be detained to let the concrete settle prior to discharging into the surface water management system. The remaining hard aggregate will be hauled off (not buried on site).

SPILL PREVENTION (Continued)

Spill Control Practices

In addition to the good housekeeping and material management practices discussed in the previous sections of this plan, the following practices will be followed for spill prevention and cleanup.

- ♦ Manufacturers' recommended methods for spill cleanup will be clearly posted and site personnel will be made aware of the procedures and the location of the information and cleanup supplies.
- ♦ Materials and equipment necessary for spill cleanup will be kept in the material storage area onsite. Equipment and materials will include--but not be limited to--rags, gloves, goggles, kitty litter, sand, and plastic and metal trash containers specifically for this purpose.
- ♦ All spills will be cleaned up as soon as possible after discovery.
- ♦ The spill area will be kept well ventilated and personnel will wear appropriate protective clothing to prevent injury from contact with a hazardous substance.
- ♦ Spills of toxic or hazardous material will be reported to the appropriate state or local government agency, regardless of the size.
- ♦ The spill prevention plan will be adjusted to include measures to prevent this type of spill from reoccurring and how to clean up the spill if there is another one. A description of the spill, what caused it, and the cleanup measures will also be included.
- ♦ The Contractor's site superintendent will be responsible for the day-to-day site operations and will be the spill prevention and cleanup coordinator. He will designate at least two other site personnel who will receive spill prevention and cleanup training. These individuals will each become responsible for a particular phase of prevention and cleanup. The names of responsible spill personnel will be posted in the material storage area and in the office trailer onsite.

POLLUTION PREVENTION PLAN CERTIFICATION

I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gathered and evaluated the information submitted. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations.

Signed: _____

Print Name: _____

Title: _____

Date: _____

CONTRACTOR'S CERTIFICATION

I certify under penalty of law that I understand the terms and conditions of the general National Pollutant Discharge Elimination System (NPDES) permit that authorizes the storm water discharges associated with industrial activity from the construction site identified as part of this certification.

Signature	For	Responsible for
_____ Date:_____		
_____ Date:_____		
_____ Date:_____		
_____ Date:_____		

CONSTRUCTION POLLUTION PREVENTION PLAN
for
University Village – Basins 7 & 8

Inspection And Maintenance Report Form

(To be completed every 7 days and within 24 hours of a rainfall event of 0.5 inches or more)

INSPECTOR: _____ DATE: _____

INSPECTOR'S QUALIFICATIONS:

Days since last rainfall: _____ Amount of last rainfall _____ inches

STABILIZATION MEASURES

Area	Date Since Last Disturbed	Date of Next Disturbance	Stabilized? (yes / no)	Stabilized With	Condition

Stabilized required:

To be performed by: _____ on or before: _____

CONSTRUCTION POLLUTION PREVENTION PLAN
for
University Village – Basins 7 & 8

Inspection And Maintenance Report Form

CHANGES REQUIRED TO THE POLLUTION PREVENTION PLAN:

REASONS FOR CHANGES:

I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gathered and evaluated the information submitted. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations.

Signature

Date