Chapter 7A: Comprehensive Everglades Restoration Plan Annual Report

Beth Williams, Victor Lopez, John Outland¹ and Greg Knecht²

SUMMARY

Chapter 7A of the 2006 South Florida Environmental Report - Volume I is the Comprehensive Everglades Restoration Plan (CERP) Annual Report South Florida Water Management District (District or SFWMD) and the Florida Department of Environmental Protection (FDEP). This report presents CERP financial information and discusses the progress of CERP implementation for Fiscal Year 2005 (FY2005) (October 1, 2004 through September 30, 2005).

The U.S. Congress approved CERP under the Water Resources Development Act of 2000 (WRDA 2000), and authorized the first 10 projects and four pilot projects (two pilot projects were authorized in WRDA 1999). The District is the major local sponsor of CERP, of related feasibility studies for Florida Bay/Florida Keys and Southwest Florida, and of seven critical restoration projects. The success of this monumental initiative is being continuously monitored through RECOVER (Restoration Coordination and Verification), whose role is presented in Chapter 7B of this volume.

The District is partnering with the U.S. Army Corps of Engineers (USACE) to implement CERP, which is planned to be constructed over more than three decades. The plan is focused largely on increasing regional water storage, and improving the timing, quality and distribution of water deliveries to the ecosystem. CERP's goal is twofold: to restore, preserve and protect South Florida's ecosystem; and to provide for other water-related needs of the region, including water supply, and flood protection.

Strategies for achieving the goal of CERP include implementing an expedited Acceler8 initiative, continuing to acquire necessary land and completing Project Implementation Reports (PIRs). Implementation of program-level management activities, including adaptive assessment and monitoring, are ongoing. Outreach and partnering with stakeholders and communities are

¹ Florida Department of Environmental Protection, Office of Ecosystem Projects.

² Florida Department of Environmental Protection, Water Quality Standards & Special Projects Program Division of Water Resource Management.

essential to the success of this effort, as is coordination among CERP, Acceler8 and other projects affecting the Greater Everglades ecosystem.

During FY2005, the District and the state of Florida launched the Acceler8 initiative, an expedited course to revitalize the ecosystem by stepping up the pace on eight restoration projects. Seven of the Acceler8 projects are represented in the 10 projects authorized in WRDA 2000. By accelerating the funding, design and construction of these projects, the Everglades will experience positive benefits much sooner and in a more cost-effective manner. Funds needed for construction will be leveraged through the District's issuance of Certificates of Participation. Most of the land – 86 percent – for these projects already has been acquired, with much of it purchased in partnership with the federal government.

Building these projects on an accelerated pace is a major economic undertaking that is expected to generate a large demand for goods and services, so special efforts are being made to ensure utilization of a variety of vendors and contractors; and workforce development partnerships are under way to help provide local workers with needed job skills.

In addition to environmental improvements, Accerle8 projects will provide additional flood control and water supply options, along with the potential for recreational opportunities. One of the District's strategic priorities is to expedite construction and operation of Everglades restoration projects through Acceler8, so these projects are being implemented in a dual track mode, with the USACE and the District continuing planning for Acceler8 and other CERP projects; while the District proceeds with detailed design and construction of the Acceler8 projects.

The highlights of CERP implementation for this annual update are presented below.

- In a major boost to Everglades restoration, the Acceler8 initiative was launched to expedite eight ecosystem restoration projects:
 - o C-44 (St. Lucie Canal) Reservoir and Stormwater Treatment Area (STA)
 - o C-43 (Caloosahatchee River) West Reservoir
 - Everglades Agricultural Area (EAA) Reservoir Phase 1 with Bolles and Cross Canals Improvements
 - o EAA STAs Expansion
 - o Water Preserve Areas [Site 1, C-9, C-11, Acme Basin B, and Water Conservation Areas 3A and 3B (WCA-3A/3B Levee Seepage Management)]
 - o Picayune Strand (Southern Golden Gate Estates) Restoration
 - Biscayne Bay Coastal Wetlands Phase 1
 - o C-111 Spreader Canal
- Lands acquired for CERP will be used to provide enhanced water quality, quantity, timing and distribution. FY2005 land acquisitions included parcels for the following CERP projects:
 - o Indian River Lagoon South
 - Broward County Water Preserve Areas
 - Bird Drive Recharge
 - Biscayne Bay Coastal Wetlands
 - North Palm Beach County Part 1

- The Acme Basin B Discharge and Site 1 Impoundment Draft PIRs were completed in FY2005. Acme Basin B, will provide water to the Arthur R. Marshall Loxahatchee National Wildlife Refuge that otherwise would be lost to tide in the project planning's future-without project scenario. Site 1 includes an impoundment, seepage management system, improvements to the Hillsboro Canal and L-40 levee, and recreational features.
- The Master Implementation Sequencing Plan (MISP), required by Programmatic Regulations, was completed. The MISP examined all CERP projects to ensure that they were correctly assembled and that the correct relationships existed among projects. The Five-Year Report to the U.S. Congress also was completed.
- The District continued with design and permitting for the Aquifer Storage and Recovery (ASR) Pilot Projects, which will investigate technology previously untried on the scale envisioned in CERP. The District awarded a contract for construction of the Hillsboro ASR Pilot project.
- The North Palm Beach County Part 1 Project Management Plan (PMP) was completed and construction began on the G-161 structure and widening of the M canal components. This project will increase water supplies to the Grassy Waters Preserve and Loxahatchee Slough, enhance hydropatterns, increase base flows to the Northwest Fork of the Loxahatchee River, and reduce high discharges to the Lake Worth Lagoon.
- Construction of the Western C-11 Water Quality Improvement project was completed and the S-381 structure was turned over from the USACE to the District. This project was designed to correct pumping of untreated stormwater runoff from the basin into WCA-3A.
- For the Lake Okeechobee Water Retention/Phosphorus Removal project, construction was completed at the Taylor Creek STA. Nubbin Slough STA construction will be completed by the end of the calendar year. These projects will reduce basin runoff and improve the water quality of tributaries flowing into the lake.
- Development of the Southwest Florida and Florida Bay/Keys Feasibility Studies
 continued during FY2005. These studies will investigate conceptual designs and
 make regional recommendations for meeting the future needs of agricultural,
 urban and environmental users. This includes determining the modifications
 needed to successfully restore and protect the water quality and ecological
 conditions of Florida Bay and the Florida Keys' reef tract.
- Implementation continued during FY2005 on management plans for program controls, programmatic regulations, public outreach, environmental and economic equity, data management, recreation, adaptive assessment and monitoring, and system-wide modeling.

The District, the USACE and their partners are aggressively pursuing a clear strategy to achieve the interim goals and benefits of CERP during the next five years and a long-term vision for the implementation of restoration in South Florida. The first step in this strategy is to complete the construction and implementation of Foundation Projects for CERP, including Modified Water Deliveries to Everglades National Park and Modifications to the C-111 Project. Information on CERP Foundation Projects is provided at the end of this CERP Annual Report.

Concurrent with completion of the Foundation Projects, the partners are proceeding with implementation of multiple CERP projects as identified in the Master Implementation

Sequencing Plan. Some of the projects listed in the MISP are projects in the Acceler8 initiative, all of which will be consistent with CERP objectives. Acceler8 will advance the delivery of benefits to the ecosystem, and so the District and the USACE are optimizing the timing of Acceler8 projects with regard to federal 404 permitting and coordination with the PIR process. This will maximize the probability that the Acceler8 efforts will be consistent with the recommended plan identified in the PIR and proposed for congressional authorization. The District, the USACE, the U.S. Department of the Interior (USDOI), the state of Florida, and their partners, with strong congressional support, will continue to aggressively advance Everglades restoration using established collaborative processes to overcome technical uncertainties and other challenges.

INTRODUCTION

The Comprehensive Everglades Restoration Plan (CERP) is the framework and guide for the restoration, protection, and preservation of the water resources of Central and South Florida, including the Everglades. CERP also provides for other water-related needs of the South Florida region, such as water supply and flood protection. CERP covers 16 counties over an 18,000-square-mile area, and centers on an update of the Central and Southern Florida (C&SF) Project. The C&SF Project is a multi-purpose project, which was first authorized in 1948 to provide flood control, water control, water supply, and other services to the area that stretches from Central Florida to Florida Bay. For the past 50 years, the C&SF Project has performed its authorized functions well, albeit with unintended adverse effects on the unique and diverse environment that constitutes South Florida ecosystems, including the Everglades and Florida Bay.

The Water Resources Development Acts (WRDAs) of 1992 and 1996 provided the U.S. Army Corps of Engineers (USACE) the authority to reevaluate the C&SF Project and to recommend improvements or modifications. The resulting comprehensive plan – the CERP – was designed to capture, store and redistribute fresh water previously lost to tide and to regulate the quality, quantity, timing, and distribution of flows. WRDA 2000, Section 601, requires the comprehensive plan to be integrated with existing federal and state activities in accordance with the WRDA 1996, Section 528.

CERP is comprised of more than 50 major projects involving either structural or operational changes to modify the C&SF Project. The hydrologic improvements described in CERP are expected to yield natural environment responses and to improve the Everglades ecosystem. The South Florida Water Management District (SFWMD or District) is the local sponsor for implementation of most of the projects indicated in CERP. The District was created to deal with floods and drought. Today, the agency's responsibilities include regional flood control, water supply, and water quality protection, as well as ecosystem protection and restoration.

CERP includes pilot projects, which will resolve technical uncertainties related to the use of various technologies to accomplish the modifications necessary to restore the South Florida ecosystem. Feasibility studies will determine the need for additional projects to accomplish restoration goals that have been established for particular regions. Several critical restoration projects launched prior to the authorization of CERP are under way and reported along with CERP projects.

In order to provide enhanced oversight and accountability for the financial commitments established under the Everglades restoration section and the progress made in the implementation of CERP, Section 373.470(7), Florida Statutes (F.S.), as amended during 2005, requires an annual

report. The District, in cooperation with the Florida Department of Environmental Protection (FDEP), which conserves and manages Florida's natural resources and enforces the state's environmental laws, prepares the CERP Annual Report annually. This report is now included as Chapter 7A of the 2006 South Florida Environmental Report – Volume I (SFER), as required by Section 373.036(7), F.S.

This CERP Annual Report includes information regarding the Conservation and Recreation Lands Trust Fund, the Land Acquisition Trust Fund, the Preservation 2000 Trust Fund, the Florida Forever Trust Fund, the Save Our Everglades Trust Fund, and other named funds or accounts for the acquisition or construction of project components, features, or facilities that benefit the CERP. This chapter also identifies state and local sponsor revenues and itemizes expenditures related to implementation of the CERP. It describes the purpose for which the funds were expended, provides the unencumbered fund balance remaining for implementation of CERP and provides a schedule of anticipated expenditures for the next fiscal year. This document fulfills the statutory requirements and includes CERP financial information and the progress of CERP implementation information for FY2005.

At this stage of CERP implementation, the District and USACE are acquiring land, developing and administering program-level functions, conducting pilot projects and feasibility studies, engaging stakeholders, developing Project Implementation Reports (PIRs), performing detailed engineering and technical analyses and design, and executing construction projects. With more than half of the lands needed to complete restoration of the Everglades already acquired by the District, Florida's share of Everglades restoration is ahead of schedule and under budget. Since 2000, more than \$2.5 billion has been committed through the end of the decade to clean up and restore the unique mosaic of sawgrass prairies, hardwood hammocks, cypress swamps, coastal lagoons, mangroves, and pinelands that comprises the Everglades.

FISCAL YEAR 2005 HIGHLIGHTS

Lands acquired for CERP will be used to provide enhanced water quality, quantity, timing, and distribution. FY2005 land acquisitions included parcels for the following CERP projects: Indian River Lagoon – South, Broward County Water Preserve Area (WPA), Bird Drive Recharge, Biscayne Bay Coastal Wetlands, and North Palm Beach County – Part 1. The District has acquired more than half the lands needed to implement CERP. The acres acquired in FY2005 increased the total lands available for use by CERP projects to 193,574 acres and 18,130 for the Stormwater Treatment Expansion Area Acceler8 project.

In October 2004, the governor of Florida announced Acceler8, an aggressive initiative to advance the funding, design, and construction of certain CERP projects in order to accelerate the pace of restoring America's Everglades. This initiative, which was endorsed unanimously by the District's Governing Board in November 2004, will achieve 70 percent of the restoration plan's goals by 2011 – five years ahead of the current schedule and over a decade ahead of anticipated federal and state cash flows – while maintaining the momentum of CERP.

The District will finance construction of Acceler8 with Certificates of Participation. The projected total construction cost of the Acceler8 projects is \$1.5 billion. The Basis of Design, as well as design work, geotechnical investigations, modeling, tentatively selected plans, and surveying programs, is in progress for most of these projects. Additional information on this continuing initiative can be found on the Acceler8 web site at www.evergladesnow.org.

In March 2005, a revised Master Implementation Sequencing Plan (MISP) (www.evergladesplan.org/pm/pm_docs/misp/040605_misp_report_1.0.pdf), as required by the CERP Programmatic Regulations, was completed by the SFWMD and the USACE. This plan examined all CERP projects to confirm that they are correctly assembled and that the correct relationships exist between these projects. The MISP builds on previous efforts and incorporates new information, implementation experience to date and changes in legislation. Some of the new information includes the requirements in the WRDA 2000 and the programmatic regulations, as well as the effects of the state's Acceler8 initiative.

Importantly, a Construction Symposium was held in June 2005 to bring together the construction community for the introduction of Acceler8 and other District projects. There were 15 presentations during the full-day event, which addressed the program, projects, outreach and procurement of the District. There were over 600 participants and over 50 exhibits.

In July 2005, the District's Governing Board approved the construction contract for the Hillsboro ASR Pilot Project. This subsurface reservoir, in which water will be stored in the many voids that comprise the limestone formation of the upper Floridan aquifer, is the first of the planned pilot projects to explore the viability of building ASR wells at the scale proposed in CERP.

The Indian River Lagoon – South Plan is a cornerstone of CERP. In July 2005, the U.S. House of Representatives passed WRDA 2005, which contains the \$1.2 billion Indian River Lagoon – South Restoration Project. This WRDA bill failed to receive U.S. Senate approval to be authorized. The bill will be reintroduced, as there is strong support for the act from states other than Florida. The plan includes reservoir and natural area storage, STAs, and muck removal to improve water quality in the St. Lucie Estuary (SLE) and the Indian River Lagoon (IRL). The estimated total cost of \$1.2 billion will be shared equally between the state and federal governments. The C-44 (St. Lucie Canal) Reservoir and Stormwater Treatment Area component of the Indian River Lagoon – South plan is an Acceler8 project.

The Picayune Strand project's two miles of newly filled canals already are reducing freshwater drainage, elevating groundwater levels, and replenishing wetlands. The Chief's Report for the Picayune Strand Project Implementation Report was signed in FY2005. During FY2005, the Basis of Design for pump stations proceeded, advance demolition of existing structures was finalized, and construction is scheduled to begin in September 2006.

For the Lake Okeechobee Water Retention/Phosphorus Removal Critical Project, construction has continued on schedule for the Taylor Creek and Nubbin Slough STAs. These projects will reduce basin runoff and improve the water quality of tributaries flowing into the lake. Construction for the 190-acre STA on Grassy Land Ranch on Taylor Creek was completed in FY2005, and the 780-acre Nubbin Slough STA on the former New Palm/Newcomer Dairy site is scheduled to be completed in FY2006.

Additional information is available on the CERP web site at www.evergladesplan.org. This web site provides current information on all aspects of CERP implementation including history, news, events, public meetings, resources, educational materials, and progress reports for the programs, projects, and studies that comprise CERP implementation.

HISTORY

As recently as a century ago, for most of each year, the terrain of South Florida was wet. Because the land is so flat, during the wet season (May–October), water could flow from lake to lake, spill over natural river channels, and spread into floodplains. There were no barriers or canals to direct or control the path of water. In the aftermath of storms, water could stand for weeks or months. During the drier winter and spring months, drought was a common problem, with geography having the greatest influence on rainfall in South Florida. From the mid-1800s to the mid-1900s, attempts to control the water were based upon dredging and draining. After many years of severe hurricanes, and then drought, followed by more deadly storms, the state of Florida requested that the federal government provide a master plan to address impacts associated with natural disasters.

Much of the northern and eastern Everglades had been drained to make way for farm settlement. Flood control works were then necessary to protect the population during extreme storm events and to realize the economic potential of the state's exceptional natural resources. Early drainage projects, expanded first by the state of Florida, and then later in partnership with the federal government through the USACE, worked to control the hydrologic conditions that were hampering economic development. The emphasis on economic goals focused the design objectives on projects that would allow development of the region with little understanding of the consequences to the Everglades ecosystem.

In 1948, the U.S. Congress authorized the C&SF Flood Control Project, the largest civil works project in the country, to provide flood control, water control, water supply, and other services. Construction of this multi-purpose project began the following year, and continued for over two decades. In 1949, the Florida legislature created the C&SF Flood Control District to manage the project. The C&SF Project extends from south of Orlando to Florida Bay, and is composed of a regional network of canals, levees, water conservation areas, water control structures, and pump stations, which send water south and though waterways eastward and westward to the coasts. The C&SF Project serves multiple purposes including flood control, regional water supply for agricultural and urban areas, prevention of saltwater intrusion, water supply to Everglades National Park (ENP or Park), preservation of fish and wildlife, recreation, and navigation.

To meet project purposes, the C&SF Project altered a significant portion of the natural system. The Kissimmee River was channelized and Lake Okeechobee was diked to prevent uncontrolled overflows from the lake. The region of the Everglades immediately south of the Lake, currently known as the Everglades Agricultural Area, was drained to accommodate agricultural production. A drainage system was constructed in the lower east coast to allow for urban, suburban, and agricultural development. Central portions of the Everglades were diked to create the Water Conservation Areas (WCAs) serving dual purposes of storing water for human needs in the lower east coast and of deliveries of water to Everglades National Park.

The Florida Water Resources Act of 1972 (Chapter 373, F.S.) created five water management districts with expanded responsibilities for regional water resource management and environmental protection. In 1976, voters approved a constitutional amendment giving the districts the authority to levy property taxes to fund these activities. The South Florida Water Management District oversees water resources in the southern half of the state. The agency manages water in one of the most diverse ecosystems in the world, the Kissimmee-Okeechobee-Everglades system, which stretches 240 miles from Orlando to the

Florida Keys. The District operates and maintains approximately 1,800 miles of canals and levees, 25 major pumping stations, and approximately 2,200 water control structures.

For nearly half a century, the C&SF system has performed its authorized functions well. However, it had unintended adverse effects on the unique and diverse environment that constitutes South Florida's ecosystems, including the Everglades and Florida Bay. Altered natural areas became inhospitable to native wildlife, the numbers of wading birds decreased along with the amount of floodplains, and the Everglades dramatically decreased in size. Adverse effects included decreasing the spatial extent and connectivity of wetlands and habitat, damaging marsh vegetation and esturarine areas, and decreasing natural storage capacity.

The C&SF system continued to provide water supply, flood protection, water management, and other benefits to South Florida, which enabled urban development and agricultural production to flourish. The system that was designed to serve two million people was serving a population of nearly seven million by the 1990s. As a result, a plan was needed to provide the right amount of water and the right flow conditions to the Everglades while providing water for urban and agricultural needs for a 50-year population projection.

The C&SF Project Comprehensive Review Study (Restudy) was authorized for the purpose of reexamining the C&SF Project to determine the feasibility of modifying the project to improve the sustainability of South Florida. Specifically, the study was required to investigate structural and operational modifications for improving the quality of the environment, protection of the aquifer, urban and agricultural water supplies, and other water-related purposes. More information on the Restudy is available on the CERP web site at www.evergladesplan.org/pub/restudy_eis.cfm.

Since the passage of WRDA 1986, planning for USACE projects is accomplished in two phases: reconnaissance and feasibility. The reconnaissance phase of the Restudy was initiated in June 1993 and the Reconnaissance Report was completed in November 1994. The feasibility phase, which was cost-shared between the USACE and the District, was initiated in August 1995. In February 1996, the Restudy team began considering an array of ideas, components, and options that could be included in a comprehensive plan.

Plan formulation is an iterative process, which enables identification of alternative plans to achieve a set of planning objectives and allows those plans to be modified as more information becomes available. Each iteration provides an opportunity to refine and sharpen the planning focus. The reconnaissance phase of the Restudy and the District's Lower East Coast Regional Water Supply Planning process provided the foundation of a manageable set of ideas that deserved further evaluation during the ensuing feasibility study, which would culminate in the selection of the comprehensive plan for the C&SF Project.

The Governor's Commission for a Sustainable South Florida (www.everglades.state.fl.us) undertook the development of preferred alternatives for the Restudy, which culminated in adoption of a Conceptual Plan for the Restudy in August 1996. This Conceptual Plan contained 13 thematic concepts that were used during the Restudy as an organizing framework for developing and evaluating alternative components and generating the comprehensive plan that was recommended to the U.S. Congress in July 1999. These concepts include:

- Regional Storage Within the Everglades Headwaters and Adjacent Areas
- Lake Okeechobee Operational Plan
- Everglades Agricultural Area Storage
- Water Preserve Areas

- Natural Areas Continuity
- Water Supply and Flood Protection for Urban and Agricultural Areas
- Adequate Water Quality for Ecosystem Functioning
- Spatial Extent and Quality of Other Wetlands
- Invasive Plant Control
- Aquifer Storage and Recovery
- Protection and Restoration of Coastal, Estuarine, and Marine Ecosystems
- Conservation of Soil
- Operation and Management of the C&SF Project and Related Lands

As Restudy planning goals and objectives were developed through public participation and scientific evaluations, it became evident that the C&SF Project must continue to provide valuable water supply and flood protection services to developed areas as originally intended. Moreover, the economic and social goals objectives stated in the Restudy were similar to those of the original C&SF Project, including enhancement of ecological values as well as economic values and social well being.

Success for the natural system of South Florida will be achieved by restoring and sustaining those hydrological and biological characteristics that both defined the original pre-drainage greater Everglades and made it unique among the world's wetlands. These defining characteristics include the great extent of naturally interconnected and interrelated wetlands, sheetflow, extremely low levels of nutrients in freshwater wetlands, healthy productive estuaries, great resilience of the plant community mosaics, and abundance of native wetland animals. Although the future Everglades ecosystem will be smaller than the pre-drainage system, restoration will be successful if the new system responds to the restoration activities being undertaken by recovering many of its original characteristics and functionally behaving as a natural Everglades ecosystem rather than as a set of managed and functionally separate wetlands. Success for the needs of the human environment of south Florida will be to maintain or improve current levels of water supply and flood protection for a rapidly growing population consistent with the goals of the plan for the natural system.

WRDA 1996 provided congressional direction concerning the Restudy, specifically, the completion of a comprehensive plan and submission of the Feasibility Report and Programmatic Environmental Impact Statement to the U.S. Congress. WRDA 1996 also established 50/50 cost sharing for C&SF Project modifications, including water quality features essential for restoration, and authorized construction of critical restoration projects. The South Florida Ecosystem Restoration Task Force was created by the U.S. Congress in the WRDA 1996 to coordinate the development of consistent policies, strategies, plans, programs, project activities, and priorities for addressing restoration, preservation, and protection of the South Florida ecosystem while also providing a forum for consensus building and issue engagement among the stakeholders in restoring the South Florida ecosystem. The task force includes representatives from federal, state, local, and tribal governments.

The Feasibility Study developed a comprehensive plan for the overall C&SF system, and the tools necessary to evaluate the comprehensive plan, as well as separable and incremental portions of the project. The plan included such features necessary to provide for the water-related needs of the region including flood control, enhancement of water supplies, and other objectives served by the C&SF Project. Additionally, this study included findings from other efforts including the IRL Feasibility Study and the WPAs Feasibility Study. The end product of the study was a Feasibility Report with an integrated Programmatic Environmental Impact Statement that served as the basis for obtaining congressional approval of the comprehensive plan.

Additional information on the Feasibility Study is available on the CERP web site at www.evergladesplan.org/pm/studies/studies.cfm.

The U.S. Congress approved the Comprehensive Everglades Restoration Plan as outlined in the C&SF Project Comprehensive Review Study Final Integrated Feasibility Report and Programmatic Environmental Impact Statement, dated April 1, 1999. Building on the Foundation Projects, CERP will improve the connectivity between diverse and significant habitats. The plan for meeting the overall restoration vision consists of implementing many projects that contribute to comprehensive restoration of the ecosystem. The USACE and the USDOI are the lead federal agencies responsible for undertaking many of the project efforts in partnership with the District.

The comprehensive plan consists of structural and operational changes to the C&SF Project. Individual project features are termed components. Components were developed by sub-regions and optimized at the sub-regional level, and then grouped with other components to form alternative comprehensive plans. These plans were then evaluated and trade-offs were determined using system-wide objectives. This evaluation provided the Restudy critical data to determine the needed refinements to the plan.

CERP will store much of the water that is now discharged to the ocean so there will be enough water for the ecosystem and urban and agricultural users in the future. The plan includes a number of features to improve the quality of water flowing to the natural environment. CERP will continue to provide the same level of flood protection for South Florida. Three additional feasibility studies – Florida Bay and the Florida Keys, Southwest Florida, and a Comprehensive Integrated Water Quality Plan – will add information and details to enhance the restoration of the South Florida ecosystem. CERP is a comprehensive solution for ecosystem restoration, water supply, and protection from flood damages, and it is a vital step to a sustainable South Florida.

In December 2003, the District reached the midpoint in acquiring lands for CERP. During FY2004, the groundbreaking ceremony was held for the Southern Golden Gate Estates Hydrologic Restoration Project, the first project of the CERP partnership. Ahead of schedule, the project's two miles of filled canals already were reducing freshwater drainage, elevating groundwater levels, and replenishing the wetland habitat. In September 2004, ahead of congressional authorization, the FDEP gave approval for Florida to move forward with construction of the remainder of the project, which was renamed the Picayune Strand Hydrologic Restoration to reflect the goal of merging the land back with the state forest. Construction was also completed on the Western C-11 Water Quality Improvement Critical Restoration Project, and the S-381 structure was turned over from the USACE to the District during 2005.

In October 2004, the governor of Florida and the District unveiled the Acceler8 initiative, which strengthened Florida's commitment to the Everglades by accelerating the environmental restoration effort. The Memorandum of Agreement regarding acceleration of the CERP reaffirms the commitment of the federal, state, and local partnership to revitalize the ecosystem by stepping up the pace on eight restoration projects. The administration in Washington, D.C. endorsed the Acceler8 initiative, as it will foster joint efforts to restore the Everglades; federal agencies will be able to help the state achieve dramatic results on a faster pace; and resources will be freed up to enable completion of other CERP projects, and of the Modified Water Deliveries to Everglades National Park Project.

Restoring America's Everglades is reviving habitat for more than 60 threatened and endangered species, establishing a reliable supply of water for more than eight million Floridians, and maintaining flood control consistent with the restoration – a benefit underscored by the impact of four hurricanes during 2004 in South Florida. As stated in WRDA 2000, "the

overarching objective of the plan is the restoration, preservation and protection of the South Florida ecosystem while providing for other water-related needs of the region, including water supply and flood protection." CERP's greatest strength is that it integrates natural and human system objectives into a single design, which is supported by a wide array of stakeholders. A significant challenge is to move forward through implementation with the continued support of these stakeholders.

OVERVIEW OF THE CERP PROCESS

The overarching purpose of CERP is to restore, protect, and preserve the South Florida ecosystem, while providing for other water-related needs of the region. Four interrelated factors essential to the restoration effort are the quantity, quality, timing, and distribution of water. To restore the timing and distribution of water, the available quantity of water first must be increased. Also, to prevent further damage to the system and to allow restoration, the quality of the water must be improved where necessary prior to its distribution.

Implementation of CERP includes 68 major components grouped into more than 50 projects representing hundreds of features. Many of the projects are interrelated and perform optimally only when other projects are implemented. Prior to implementing projects that store water and improve water quality, several tasks must be accomplished: (1) determining the feasibility of using new technologies; (2) defining the optimum timing and distribution of water; (3) developing supporting programs; (4) acquiring the land necessary for the projects; and (5) producing detailed project designs. Furthermore, a process must be in place to monitor CERP's progress and success, and to modify the plan where adjustments and improvements are necessary.

The Restudy recommended the use of several technologies to accomplish the alterations necessary to restore South Florida's ecosystem. Pilot projects will be conducted to determine the feasibility of using each of these technologies. Some of the technologies being proposed, such as the ASR and seepage control, while are currently in use in Florida, have never been implemented on the larger scale envisioned in CERP.

The optimum timing and distribution of water within the natural Everglades ecosystem must be refined. By reviewing historical data, a picture has been developed regarding how the natural system behaved prior to human intervention; however, detailed information is lacking for many areas. In some cases, it is neither practical nor possible to restore the system to its historical condition. Also, existing animal and plant populations have adapted in some degree to the altered ecosystem, and must be monitored closely to ensure that the restoration effort does not cause long-term negative impacts to the populations.

New programs and processes are being developed to support the restoration effort. Support is needed to control the budget, manage data, conduct land surveys, collect supporting data, communicate with the public, ensure environmental equity, enhance recreation, monitor progress, and update the plan when necessary. To date, Program Management Plans (www.evergladesplan.org/pm/mgmtplns.cfm) are in place for:

- Environmental and Economic Equity
- Geodetic Vertical Control Surveys
- Information and Data Management Interagency Modeling Center (IMC)
- Program Controls
- Public Outreach
- RECOVER (See Chapter 7B of this volume)

Given the scale and complexity of CERP, the effects of its implementation on ecosystem restoration may not be apparent for many years. A number of projects must be implemented before the hydrologic improvements necessary for ecosystem restoration can begin. The timing and distribution of water by the C&SF Project can be altered only after water storage capacity has been increased, along with any necessary water quality improvements. As each of the components to improve the timing and distribution of water are completed, it is expected that the ecosystem will begin to recover.

DESIGN AGREEMENT

Design Agreements have been executed between the USACE and three local sponsors: the South Florida Water Management District, Palm Beach County, and Lee County. The first Design Agreement between the USACE and the District for the design of elements of CERP and the South Florida Ecosystem Restoration Project was executed on May 12, 2000. This agreement covers activities related to planning, engineering and design of CERP implementation. This agreement requires the development of a Master Program Management Plan (MPMP), and the establishment of a Design Coordination Team (DCT). A Project Management Plan (PMP) also will be developed for each project covered by the agreement. Further information on the Design Agreements is available on the CERP web site at www.evergladesplan.org/pm/progr part design agree.cfm.

The USACE and Palm Beach County executed the second design agreement covering all aspects of engineering and design for the Winsberg Farm Wetland Restoration Project on January 3, 2002. The USACE and Lee County executed the third Design Agreement covering all aspects of engineering and design for the Lakes Park Restoration Project on January 17, 2003. Design Agreements for other projects are pending with the FDEP, Miami-Dade County, and the Miccosukee Tribe of Indians of Florida.

Unless otherwise noted, this CERP Annual Report refers to the Design Agreement between the District and the USACE. The Design Agreement establishes the method to calculate the 50/50 cost sharing between the District and the USACE for all projects for which the District is the local sponsor.

MASTER PROGRAM MANAGEMENT PLAN

Pursuant to the Design Agreement, the Master Program Management Plan was developed to describe the framework and process to be used by the USACE and the District for managing and monitoring CERP implementation (see www.evergladesplan.org/pm/mpmp.cfm). This document provides the USACE and the District with a common understanding of the business processes and protocols to be applied, and includes descriptions and cost estimates for design work, performance schedules with deadlines, a schedule for planning and implementing program-level and project activities, and a budget. The initial MPMP was completed in August 2000. It specified completion of program management plans for several program-level activities. These efforts involve or affect a number of projects or the entire restoration program. Nine major efforts now comprise the program-level activities for CERP. The status of these activities is discussed in Part (C), Implementation Status, of this chapter.

The Recreation and Interagency Modeling Center (IMC) program-level activities were not included in the original MPMP, but are being added in an update that began in FY2003. This update will delete a number of appendices that have been incorporated into various CERP Guidance Memoranda (www.evergladesplan.org/pm/cerp-guidance-memo.cfm). Project names

and descriptions will be modified for consistency in the update. Revised descriptions of some program-level activities, specifically RECOVER and Environmental and Economic Equity, will also be included in the update. Update requirements will be revised to indicate annual revisions for both Volumes I and II of the MPMP.

PROJECT-LEVEL ACTIVITIES

Project-level activities conducted under the Design Agreement include planning, engineering, design, and project management efforts specific to individual projects. A PMP is developed, which provides a detailed description of each project's scope, activities, tasks, schedule, cost estimates, and agency responsibilities. To date, Project Management Plans (www.evergladesplan.org/pm/mgmtplns.cfm) have been developed for:

- Acme Basin B Discharge
- Aquifer Storage & Recovery Regional Study
- Biscayne Bay Coastal Wetlands
- Broward Water Preserve Areas
- C-111 Spreader Canal
- Caloosahatchee River (C-43) Basin Aquifer Storage & Recovery Pilot
- C-43 Basin Storage Reservoir Part 1
- Comprehensive Integrated Water Quality Feasibility Study (FDEP sponsor)
- Everglades Agricultural Area Storage Reservoirs Phase 1
- Florida Keys Tidal Restoration
- Florida Bay and Florida Keys Feasibility Study
- Hillsboro Aquifer Storage & Recovery Pilot
- Indian River Lagoon North (SJRWMD sponsor)
- Indian River Lagoon South
- L-31N Seepage Management Pilot
- Lake Belt In-Ground Reservoir Technology Pilot
- Lake Okeechobee Aquifer Storage & Recovery Pilot
- Lake Okeechobee Watershed
- North Palm Beach County Part 1
- Site 1 Impoundment
- Southwest Florida Feasibility Study
- Southern Golden Gate Estates (Picayune Strand) Hydrologic Restoration
- Strazzulla Wetlands
- Water Conservation Area 3 (WCA-3) Decompartmentalization and Sheetflow Enhancement – Part 1
- Wastewater Reuse Technology Pilot

Once a PMP has been approved, a PIR is developed to conduct additional project formulation and evaluation, and to provide more detailed engineering and design. During this process,

structural and non-structural alternatives are evaluated for economic, environmental and engineering effectiveness. Criteria for site suitability are established, and a siting analysis is conducted. The completed PIR then serves as the authorization document for the project. When necessary, a Design Documentation Report (DDR) is produced to provide the technical basis for a project's plans and specifications, and to serve as a summary of engineering and design decisions made during project development and implementation. The DDR covers the time from preconstruction engineering through project completion. Plans and specifications are then prepared for construction of the project.

The status of CERP project implementation is discussed later in this chapter. Pilot projects, feasibility studies, critical restoration projects, and other CERP efforts also are addressed.

PUBLIC AND AGENCY PARTICIPATION

Implementation of CERP is a complex and dynamic effort to restore, preserve and protect the South Florida ecosystem while providing for other water-related needs of the region. The unprecedented scope and complexity of the plan, coupled with congressional requirements for coordination contained in WRDA 2000 created the need to develop and support a number of coordination processes. These include special outreach programs, progress reporting, system-wide coordination by the South Florida Ecosystem Restoration Task Force, and other actions to encourage broad-based input into the development of the conceptual plan and its evolution into science-based restoration projects.

The District and the USACE are actively engaging the many interested and affected agencies and stakeholders through collaborative processes to identify problems, address multiple and frequently competing interests, and develop suitable engineering and operational solutions. While these collaborative processes have in some instances increased the time needed to develop design studies and PIRs, they also have improved the recommendations and made them more acceptable to a wider range of interests, and have improved working relationships at many levels.

Regional Project Delivery Teams (PDTs) were designed to ensure an open forum for interagency involvement and stakeholder participation in reviewing restoration progress. This approach, which moved the District and the USACE from individual project teams to two regional teams, was implemented in June 2004 to provide consistency among CERP projects and improve policy guidance and technical support for individual restoration efforts. The regional PDT concept was proposed to focus expertise and resources, increase senior leader participation, and reduce duplicate efforts. The regional PDT projects are summarized below (**Table 7A-1**).

Table 7A-1. Regional Project Delivery Team (PDT) project list (see www.evergladesplan.org).

Central Region PDT Projects	Local Sponsor
Lake Okeechobee Watershed	District
Lake Okeechobee Aquifer Storage & Recovery	District
Indian River Lagoon – South	District
Everglades Agricultural Area Storage Reservoirs - Phase 1	District
Everglades Agricultural Area Storage Reservoirs - Phase 2	District
Loxahatchee National Wildlife Refuge Internal Canal Structures	District
Modify Holey Land Wildlife Management Area Operation Plan	District
Modify Rotenberger Wildlife Management Area Operation Plan	District
North Palm Beach County – Part 1	District
North Palm Beach County – Part 2	District
Palm Beach County Agriculture Reserve Reservoir - Part 1	District
Palm Beach County Agriculture Reserve ASR - Part 2	District
Hillsboro Aquifer Storage & Recovery - Part 2	District
Lake Okeechobee Aquifer Storage & Recovery Pilot	District
Caloosahatchee River (C-43) Basin Aquifer Storage & Recovery Pilot	District
Hillsboro Aquifer Storage & Recovery Pilot	District
Strazzulla Wetlands	District
Aquifer Storage & Recovery Regional Study	District
Winsberg Farm Wetland Restoration	Palm Beach County
Melaleuca Eradication And Other Exotic Plants	District
C-43 Basin Aquifer Storage and Recovery Part 2	District
0 4 5 1 1557 5 1	
South Regional PDT Projects	Local Sponsor
C-43 Basin Storage Reservoir - Part 1	Local Sponsor District
· · · · · · · · · · · · · · · · · · ·	<u> </u>
C-43 Basin Storage Reservoir - Part 1	District
C-43 Basin Storage Reservoir - Part 1 Caloosahatchee Backpumping with Stormwater Treatment	District District
C-43 Basin Storage Reservoir - Part 1 Caloosahatchee Backpumping with Stormwater Treatment Big Cypress / L-28 Interceptor Modifications Flow to Northwest & Central Water Conservation Area 3A Water Conservation Area 3 Decomp & Sheet Flow Enhancement - Part 1	District District District
C-43 Basin Storage Reservoir - Part 1 Caloosahatchee Backpumping with Stormwater Treatment Big Cypress / L-28 Interceptor Modifications Flow to Northwest & Central Water Conservation Area 3A	District District District District
C-43 Basin Storage Reservoir - Part 1 Caloosahatchee Backpumping with Stormwater Treatment Big Cypress / L-28 Interceptor Modifications Flow to Northwest & Central Water Conservation Area 3A Water Conservation Area 3 Decomp & Sheet Flow Enhancement - Part 1 Water Conservation Area 3 Decomp & Sheet Flow Enhancement - Part 2 Broward County Secondary Canal System	District District District District District
C-43 Basin Storage Reservoir - Part 1 Caloosahatchee Backpumping with Stormwater Treatment Big Cypress / L-28 Interceptor Modifications Flow to Northwest & Central Water Conservation Area 3A Water Conservation Area 3 Decomp & Sheet Flow Enhancement - Part 1 Water Conservation Area 3 Decomp & Sheet Flow Enhancement - Part 2 Broward County Secondary Canal System North Lake Belt Storage Area	District District District District District District District
C-43 Basin Storage Reservoir - Part 1 Caloosahatchee Backpumping with Stormwater Treatment Big Cypress / L-28 Interceptor Modifications Flow to Northwest & Central Water Conservation Area 3A Water Conservation Area 3 Decomp & Sheet Flow Enhancement - Part 1 Water Conservation Area 3 Decomp & Sheet Flow Enhancement - Part 2 Broward County Secondary Canal System North Lake Belt Storage Area Central Lake Belt Storage Area	District
C-43 Basin Storage Reservoir - Part 1 Caloosahatchee Backpumping with Stormwater Treatment Big Cypress / L-28 Interceptor Modifications Flow to Northwest & Central Water Conservation Area 3A Water Conservation Area 3 Decomp & Sheet Flow Enhancement - Part 1 Water Conservation Area 3 Decomp & Sheet Flow Enhancement - Part 2 Broward County Secondary Canal System North Lake Belt Storage Area Central Lake Belt Storage Area Everglades National Park Seepage Management	District
C-43 Basin Storage Reservoir - Part 1 Caloosahatchee Backpumping with Stormwater Treatment Big Cypress / L-28 Interceptor Modifications Flow to Northwest & Central Water Conservation Area 3A Water Conservation Area 3 Decomp & Sheet Flow Enhancement - Part 1 Water Conservation Area 3 Decomp & Sheet Flow Enhancement - Part 2 Broward County Secondary Canal System North Lake Belt Storage Area Central Lake Belt Storage Area Everglades National Park Seepage Management Biscayne Bay Coastal Wetlands	District
C-43 Basin Storage Reservoir - Part 1 Caloosahatchee Backpumping with Stormwater Treatment Big Cypress / L-28 Interceptor Modifications Flow to Northwest & Central Water Conservation Area 3A Water Conservation Area 3 Decomp & Sheet Flow Enhancement - Part 1 Water Conservation Area 3 Decomp & Sheet Flow Enhancement - Part 2 Broward County Secondary Canal System North Lake Belt Storage Area Central Lake Belt Storage Area Everglades National Park Seepage Management Biscayne Bay Coastal Wetlands C-111 Spreader Canal	District
C-43 Basin Storage Reservoir - Part 1 Caloosahatchee Backpumping with Stormwater Treatment Big Cypress / L-28 Interceptor Modifications Flow to Northwest & Central Water Conservation Area 3A Water Conservation Area 3 Decomp & Sheet Flow Enhancement - Part 1 Water Conservation Area 3 Decomp & Sheet Flow Enhancement - Part 2 Broward County Secondary Canal System North Lake Belt Storage Area Central Lake Belt Storage Area Everglades National Park Seepage Management Biscayne Bay Coastal Wetlands C-111 Spreader Canal Southern Golden Gate Estates (Picayune Strand) Hydrologic Restoration	District
C-43 Basin Storage Reservoir - Part 1 Caloosahatchee Backpumping with Stormwater Treatment Big Cypress / L-28 Interceptor Modifications Flow to Northwest & Central Water Conservation Area 3A Water Conservation Area 3 Decomp & Sheet Flow Enhancement - Part 1 Water Conservation Area 3 Decomp & Sheet Flow Enhancement - Part 2 Broward County Secondary Canal System North Lake Belt Storage Area Central Lake Belt Storage Area Everglades National Park Seepage Management Biscayne Bay Coastal Wetlands C-111 Spreader Canal Southern Golden Gate Estates (Picayune Strand) Hydrologic Restoration Florida Keys Tidal Restoration	District
C-43 Basin Storage Reservoir - Part 1 Caloosahatchee Backpumping with Stormwater Treatment Big Cypress / L-28 Interceptor Modifications Flow to Northwest & Central Water Conservation Area 3A Water Conservation Area 3 Decomp & Sheet Flow Enhancement - Part 1 Water Conservation Area 3 Decomp & Sheet Flow Enhancement - Part 2 Broward County Secondary Canal System North Lake Belt Storage Area Central Lake Belt Storage Area Everglades National Park Seepage Management Biscayne Bay Coastal Wetlands C-111 Spreader Canal Southern Golden Gate Estates (Picayune Strand) Hydrologic Restoration Florida Keys Tidal Restoration Lake Belt In-Ground Reservoir Technology Pilot	District
C-43 Basin Storage Reservoir - Part 1 Caloosahatchee Backpumping with Stormwater Treatment Big Cypress / L-28 Interceptor Modifications Flow to Northwest & Central Water Conservation Area 3A Water Conservation Area 3 Decomp & Sheet Flow Enhancement - Part 1 Water Conservation Area 3 Decomp & Sheet Flow Enhancement - Part 2 Broward County Secondary Canal System North Lake Belt Storage Area Central Lake Belt Storage Area Everglades National Park Seepage Management Biscayne Bay Coastal Wetlands C-111 Spreader Canal Southern Golden Gate Estates (Picayune Strand) Hydrologic Restoration Florida Keys Tidal Restoration Lake Belt In-Ground Reservoir Technology Pilot L-31N Seepage Management Pilot	District
C-43 Basin Storage Reservoir - Part 1 Caloosahatchee Backpumping with Stormwater Treatment Big Cypress / L-28 Interceptor Modifications Flow to Northwest & Central Water Conservation Area 3A Water Conservation Area 3 Decomp & Sheet Flow Enhancement - Part 1 Water Conservation Area 3 Decomp & Sheet Flow Enhancement - Part 2 Broward County Secondary Canal System North Lake Belt Storage Area Central Lake Belt Storage Area Everglades National Park Seepage Management Biscayne Bay Coastal Wetlands C-111 Spreader Canal Southern Golden Gate Estates (Picayune Strand) Hydrologic Restoration Florida Keys Tidal Restoration Lake Belt In-Ground Reservoir Technology Pilot L-31N Seepage Management Pilot Wastewater Reuse Technology Pilot	District
C-43 Basin Storage Reservoir - Part 1 Caloosahatchee Backpumping with Stormwater Treatment Big Cypress / L-28 Interceptor Modifications Flow to Northwest & Central Water Conservation Area 3A Water Conservation Area 3 Decomp & Sheet Flow Enhancement - Part 1 Water Conservation Area 3 Decomp & Sheet Flow Enhancement - Part 2 Broward County Secondary Canal System North Lake Belt Storage Area Central Lake Belt Storage Area Everglades National Park Seepage Management Biscayne Bay Coastal Wetlands C-111 Spreader Canal Southern Golden Gate Estates (Picayune Strand) Hydrologic Restoration Florida Keys Tidal Restoration Lake Belt In-Ground Reservoir Technology Pilot L-31N Seepage Management Pilot Wastewater Reuse Technology Pilot Site 1 Impoundment	District
C-43 Basin Storage Reservoir - Part 1 Caloosahatchee Backpumping with Stormwater Treatment Big Cypress / L-28 Interceptor Modifications Flow to Northwest & Central Water Conservation Area 3A Water Conservation Area 3 Decomp & Sheet Flow Enhancement - Part 1 Water Conservation Area 3 Decomp & Sheet Flow Enhancement - Part 2 Broward County Secondary Canal System North Lake Belt Storage Area Central Lake Belt Storage Area Everglades National Park Seepage Management Biscayne Bay Coastal Wetlands C-111 Spreader Canal Southern Golden Gate Estates (Picayune Strand) Hydrologic Restoration Florida Keys Tidal Restoration Lake Belt In-Ground Reservoir Technology Pilot L-31N Seepage Management Pilot Wastewater Reuse Technology Pilot Site 1 Impoundment Broward County Water Preserve Areas	District
C-43 Basin Storage Reservoir - Part 1 Caloosahatchee Backpumping with Stormwater Treatment Big Cypress / L-28 Interceptor Modifications Flow to Northwest & Central Water Conservation Area 3A Water Conservation Area 3 Decomp & Sheet Flow Enhancement - Part 1 Water Conservation Area 3 Decomp & Sheet Flow Enhancement - Part 2 Broward County Secondary Canal System North Lake Belt Storage Area Central Lake Belt Storage Area Everglades National Park Seepage Management Biscayne Bay Coastal Wetlands C-111 Spreader Canal Southern Golden Gate Estates (Picayune Strand) Hydrologic Restoration Florida Keys Tidal Restoration Lake Belt In-Ground Reservoir Technology Pilot L-31N Seepage Management Pilot Wastewater Reuse Technology Pilot Site 1 Impoundment Broward County Water Preserve Areas Bird Drive Recharge Area	District
C-43 Basin Storage Reservoir - Part 1 Caloosahatchee Backpumping with Stormwater Treatment Big Cypress / L-28 Interceptor Modifications Flow to Northwest & Central Water Conservation Area 3A Water Conservation Area 3 Decomp & Sheet Flow Enhancement - Part 1 Water Conservation Area 3 Decomp & Sheet Flow Enhancement - Part 2 Broward County Secondary Canal System North Lake Belt Storage Area Central Lake Belt Storage Area Everglades National Park Seepage Management Biscayne Bay Coastal Wetlands C-111 Spreader Canal Southern Golden Gate Estates (Picayune Strand) Hydrologic Restoration Florida Keys Tidal Restoration Lake Belt In-Ground Reservoir Technology Pilot L-31N Seepage Management Pilot Wastewater Reuse Technology Pilot Site 1 Impoundment Broward County Water Preserve Areas	District

FDEP

Henderson Creek/Belle Meade Restoration

South Regional PDT Projects	Local Sponsor
Lakes Park Restoration	Lee County
South Miami-Dade Reuse	Miami-Dade County
C-4 Structure	District
Flow To Eastern Water Conservation Area	District
Water Conservation Area – 2B Flows To Everglades National Park)	District
Water Conservation Area – 3A / 3B Flows To Central Lake Belt	District
Water Preserve Area Conveyance	District
West Miami-Dade Reuse	Miami-Dade County

In order to enhance agency and public participation and improve efficiency for CERP projects, beginning in October 2005, meetings of the South Florida Ecosystem Restoration Task Force's Working Group will replace CERP Regional PDT Meetings as the primary forum for agency interaction and public participation in projects of the CERP and related ecosystem restoration efforts. CERP project updates will be given around key milestones at the Working Group meetings for discussion with stakeholders as key work products are being developed for PIRs or subsequent efforts. Additional information on the South Florida Ecosystem Restoration Task Force and details regarding upcoming Working Group meetings can be found at www.sfrestore.org. Working Group meetings are held on a rotating basis throughout the CERP region and agendas are published two weeks prior to each meeting

WRDA REQUIREMENTS ACHIEVED

All WRDA 2000 requirements directed by the U.S. Congress to be completed in the initial five-year period of CERP implementation have been completed. The requirements achieved include:

- The execution by President Bush and Governor Bush on January 9, 2002 of the President/Governor's Agreement, entitled *Comprehensive Everglades Restoration Plan Assurance of Project Benefits Agreement* as required by §601(h)(1)(A) of WRDA 2000.
- The execution in 2002 by the governor and the secretary of the army of an agreement for resolving disputes between the USACE and the state associated with implementation of the plan as required by \$601(i)(1) of WRDA 2000.
- The promulgation in 2003 by the department of the army, with the concurrence of the governor of Florida and the secretary of the interior of the Programmatic Regulations for the Comprehensive Everglades Restoration Plan: Final Rule as required by §601(h)(3) of WRDA 2000 to ensure that the goals and purposes of the plan are achieved.
- The establishment in 2004 of an independent scientific review panel the Committee on Independent Scientific Review of Everglades Restoration Progress convened by the National Academy of Sciences to review the plan's progress toward achieving the natural system goals of the plan as required by §601(j)(1) of WRDA 2000.
- The transmittal in 2003 of the report for the Miami-Dade Aquifer Storage and Recovery as required by \$601 of WRDA 2000.

- Outreach programs have been developed to reach a variety of audiences, including
 individuals with limited English proficiency, and in particular for socially and
 economically disadvantaged communities. Such impacts are also considered during
 plan implementation, and such individuals are given opportunities to review and
 comment. Small and minority-owned businesses are provided opportunities to
 participate in CERP contracting opportunities outreach and assistance activities were
 commenced as required by §601(k) of WRDA 2000.
- The Master Implementation Sequencing Plan (Version 1.0) was finalized in March 2005. This document describes the current sequencing and scheduling for the projects included in the plan, and lists and groups individual projects in the five-year period in which construction is scheduled to be completed.
- Six Draft Program-Wide Guidance Memoranda were promulgated. These documents provide guidance on the general format and content of PIRs; formulation and evaluation of alternatives developed for PIRs; general content of operating manuals; general direction for the assessment activities of RECOVER; instructions for identifying in PIRs the appropriate quantity, timing and distribution of water to be dedicated and managed for the natural system; and instructions for identifying in PIRs whether an elimination or transfer of existing legal sources of water will occur as a result of implementation of the plan.
- A Pre-CERP Baseline Draft was completed; this is one of the tools to be used in
 determining whether existing legal sources of water will be eliminated or transferred
 as a result of implementation of CERP and whether levels of service for flood
 protection will be reduced.
- An Interim Goals Agreement Draft was completed and will be used to evaluate the restoration success of the plan throughout the implementation process.
- The Interim Targets Draft was completed and will be used to evaluate the success of the plan in providing for other water-related needs of the region, including water supply and flood protection throughout the implementation process.

DESIGN COORDINATION TEAM

The Design Coordination Team (DCT) is comprised of members of the District, FDEP, and USACE (see www.evergladesplan.org/pm/dct.cfm). The DCT includes staff from various disciplines, including project management and program controls; planning, engineering, and design and construction management; real estate; research and monitoring; operations and maintenance; environmental compliance; regulation and permitting; and others. This team meets regularly to provide consistent and effective communication, coordination, and issues resolution on projects included in the Design Agreement. It ensures agreement on the design work, as well as on the scheduling and costs for the work.

The DCT provides technical and managerial oversight on issues related to design, including design plans, schedules, and budgets; work products; construction plans and specifications; updates of the MPMP; real property and relocation requirements; contract scopes of work, modifications and costs; cost projections; anticipated requirements for the operation and maintenance of projects; RECOVER efforts; and development of program-level procurement strategies.

The DCT reviews design cost estimates and actual expenditures to ensure that design work is progressing both cost effectively and within budget. This panel will identify and attempt to resolve technical issues that may impact major milestones or budgets, or have a system-wide restoration impact. The team also reviews budgets and schedules for each project. Project managers provide a monthly overview of the technical and funding status of their projects, as well as a summary of any technical, schedule or budget issues, and the actions being taken for resolution.

CERP 470 REPORT

The Florida legislature enacted, and on May 10, 2005, the governor of Florida approved Chapter 2005-36, Laws of Florida, an act relating to water management district planning and reporting, which amended Section 373.036, F.S. This act took effect July 1, 2005, and amended Section 15, Subsection (7) of Section 373.470, F.S., as follows:

373.470 Everglades restoration.—

- (7) ANNUAL REPORT.—To provide enhanced oversight of and accountability for the financial commitments established under this section and the progress made in the implementation of the comprehensive plan, the following information must be prepared annually as part of the consolidated annual report required by s. 373.036(7):
- (a) The district, in cooperation with the department, shall provide the following information as it relates to implementation of the comprehensive plan:
- 1. An identification of funds, by source and amount, received by the state and by each local sponsor during the fiscal year.
- 2. An itemization of expenditures, by source and amount, made by the state and by each local sponsor during the fiscal year.
- 3. A description of the purpose for which the funds were expended.
- 4. The unencumbered balance of funds remaining in trust funds or other accounts designated for implementation of the comprehensive plan.
- 5. A schedule of anticipated expenditures for the next fiscal year.
- (b) The department shall prepare a detailed report on all funds expended by the state and credited toward the state's share of funding for implementation of the comprehensive plan. The report shall include:
- 1. A description of all expenditures, by source and amount, from the Conservation and Recreation Lands Trust Fund, the Land Acquisition Trust Fund, the Preservation 2000 Trust Fund, the Florida Forever Trust Fund, the Save Our Everglades Trust Fund, and other named funds or accounts for the acquisition or construction of project components or other features or facilities that benefit the comprehensive plan.
- 2. A description of the purposes for which the funds were expended.
- 3. The unencumbered fiscal-year-end balance that remains in each trust fund or account identified in subparagraph 1.
- (c) The district, in cooperation with the department, shall provide a detailed report on progress made in the implementation of the comprehensive plan, including the status of all project components initiated after the effective date of this act or the date of the last report prepared under this subsection, whichever is later. The information required in paragraphs (a), (b), and (c) shall be provided as part of the consolidated annual report required by s. 373.036(7) annually in a single report to the Governor, the President of the Senate, and the Speaker of the House of Representatives, and copies of the report must be made available to the public. The initial report is due by November 30, 2000, and each annual report thereafter is due by March 1.

Section 373.470(7), F.S., requires the District and the FDEP to submit a CERP Annual Report to "provide enhanced oversight of and accountability for the financial commitments established under this section (Everglades restoration) and the progress made in the implementation of the comprehensive plan." The statute also requires that this report be made available to the public, and this mandate is fulfilled by producing the CERP Annual Report (also known as the CERP 470 Report) and including it in the *South Florida Environmental Report*.

The CERP Annual Report is divided into three parts, based on the portion of the statute that each fulfills:

- In Part (A), the District and FDEP jointly identify funding sources and amounts, itemize FY2005 expenditures and fund balances, and provide a schedule of anticipated expenditures for FY2006.
- In Part (B), the FDEP provides a detailed report on all funds appropriated and expended by the state on current projects related to CERP. Final credit toward the non-federal share of funding will be determined in each Project Cooperative Agreement.
- In Part (C), the District and FDEP provide a detailed report on progress made in the implementation of CERP, including the status of all projects initiated after the effective date of the Everglades Restoration Investment Act (Section 373.470, F.S.).

For FY2005, this report has been consolidated with other annual reports in the 2006 South Florida Environmental Report – Volume I, pursuant to Chapter No. 2004-53, Laws of Florida, which was passed by the Florida legislature in 2005.

PART (A) FUNDS – SFWMD AND FDEP

BACKGROUND

Pursuant to Section 373.470(7)(a), F.S., Part (A) of the CERP Annual Report contains information on revenues, expenditures, fund balance, and anticipated expenditures related to CERP implementation. FY2005 information is presented as follows: revenues (**Table 7A-2**), expenditures (**Table 7A-3**), unemcumbered balance of funds remaining in trust funds or other accounts (**Table 7A-4**), and anticipated expenditures for the next fiscal year (**Table 7A-5**). Only revenues, expenditures, and unencumbered balances dedicated to CERP are included in this chapter. The financial information contained in this annual report is taken from unaudited FY2005 records. Audited FY2005 information is scheduled to be available during the second quarter of FY2006. Any changes to the financial information presented here will be reflected in the District's Comprehensive Annual Financial Report, as well as in future CERP annual reports. No federal revenues or expenditures are shown in these schedules.

The District is funding its share of CERP with revenues from several sources. *Ad valorem* taxes and state appropriations comprise the largest portion of these revenues. Other sources include, but are not limited to, investment earnings on available cash balances, contributions from local governments, mitigation revenues, Florida Forever Program funds, and Preservation 2000 Trust funds and grants.

BASIS OF PRESENTATION

Accounting principles, policies, and practices of both the District and the FDEP conform to generally accepted accounting principles for state and local governments, and are structured in accordance with the Government Accounting Standards Board requirements. These principles require the use of fund accounting. A fund is a separate fiscal and accounting entity having a self-balancing set of accounts. Fund accounting is designed to segregate transactions related to certain functions or activities to ensure resources are applied to finance the activities and objectives for which the resources are received, and to show compliance with legal and contractual obligations.

Table 7A-2. CERP revenues for FY2005 (1).

			Other Local	
Source	SFWMD (2)	FDEP	Sponsors	Total
Save Our Everglades Trust Fund:				
General Revenue		75,000,000		75,000,000
Refunds		19,155		19,155
Investment Earnings (net)		1,966,844		1,966,844
Save Our Everglades Trust Fund - Total		76,985,999		76,985,999
Ad Valorem	118,003,683			118,003,683
Investment Earnings	589,847			589,847
Florida Forever Trust Fund	21,520,041	10,538,574		32,058,615
State Appropriation	2,486,246			2,486,246
Florida Fish & Wildlife Conservation Commission	824,500			824,500
Alligator Alley Toll Revenues	607,129			607,129
Water Management Lands Trust Fund	13,800			13,800
Other income (3)	954,997			954,997
Earmarked for Future Reimbursement from the State's Save Our Everglades Trust Fund (4)	4,171,571			4,171,571
Total Revenues	149,171,814	87,524,573	N/A	236,696,387

⁽¹⁾ Federal revenues are not listed in this table.

⁽²⁾ This information is being presented prior to the completion of the SFWMD annual audit. Any changes will be reflected in subsequent annual reports.

⁽³⁾ For the SFWMD, this represents program income from a variety of sources (sale of surplus property, lease revenue, etc.).

⁽⁴⁾ This figure represents expenditures incurred by the SFWMD for the acquisition of CERP land for which reimbursement has or will be requested from the State's Save Our Everglades Trust Fund in a subsequent year.

Table 7A-3. CERP expenditures for FY2005 (1).

Projects	SFWMD	FDEP	Total
Local Sponsor - SFWMD (2)(3)			
Pilot Projects			
Lake Okeechobee ASR Pilot	68,542		68,542
Caloosahatchee (C-43) River ASR Pilot	146,981		146,981
Hillsboro ASR Pilot	272,221		272,221
ASR Regional Study	1,544,500		1,544,500
Lake Belt In-Ground Reservoir Technology Pilot			0
L-31N Seepage Management Pilot	189,839		189,839
Wastewater Reuse Technology Pilot	44,623		44,623
Kissimmee River and Lake Okeechobee Region			
Lake Okeechobee Watershed	1,564,069	8,661,211	10,225,280
Lake Istokpoga Regulation Schedule			0
Lake Okeechobee Aquifer Storage and Recovery			0
Caloosahatchee River Region			
C-43 Basin Storage Reservoir – Part 1	2,411,712		2,411,712
C-43 Basin Aquifer Storage and Recovery – Part 2			0
Caloosahatchee Backpumping with Stormwater Treatment			0
Upper East Coast Region			
Indian River Lagoon – South	9,041,104	46,963,618	56,004,722
Everglades Agricultural Area			
Everglades Agricultural Area Storage Reservoirs - Phase 1	14,272,772		14,272,772
Everglades Agricultural Area Storage Reservoirs - Phase 2	,,		0
Big Cypress Region			
Big Cypress/L-28 Interceptor Modifications			0
Water Conservation Areas and Everglades Region			
Flow to NW & Central WCA 3A			0
WCA 3 Decomp and Sheetflow Enhancement - Part 1	746,304		746,304
WCA 3 Decomp and Sheetflow Enhancement - Part 2	,		0
Loxahatchee National Wildlife Refuge Internal Canal Structures			0
Modify Holey Land Wildlife Management Area Operation Plan			0
Modify Rotenberger Wildlife Management Area Operation Plan			0
Melaleuca Eradication and Other Exotic Plants	6865		6,865
Lower East Coast Region			5,555
North Palm Beach County - Part 1	25,433,041	50,542,905	75,975,946
North Palm Beach County - Part 2	20, 100,0 11	00,0 .2,000	0
ACME Basin B Discharge	893,027		893,027
Strazzula Wetlands	34,138		34,138
Site 1 Impoundment	2,213,942		2,213,942
Broward County WPA	4,159,755	2,592,011	6,751,766
C-4 Structure	.,,	2,002,011	0,701,700
Bird Drive Recharge Area	1,007,614	1,816,128	2,823,742
PBC Agriculture Reserve Reservoir – Part 1	,,,,,,,,,,	.,,	0
PBC Agriculture Reserve Aquifer Storage & Recovery – Part 2			0
Hillsboro Aquifer Storage & Recovery – Part 2			0
Diverting WCA Flows to CLB to Downstream Natural Areas			0
Broward Co. Secondary Canal System			0
North Lake Belt Storage Area			0
Central Lake Belt Storage Area			0
Everglades National Park Seepage Management	21,858		21,858
Biscayne Bay Coastal Wetlands	3,266,892	641,821	3,908,713
C-111 Spreader Canal	1,675,203	011,021	1,675,203

Table 7A-3. Continued.

Projects	SFWMD	FDEP	Total
Southwestern Florida Region			
Picayune Strand (So.Golden Gate Estates) Hydrologic Restoration Florida Bay and Florida Keys Region	3,296,057	10,538,574	13,834,631
Florida Keys Tidal Restoration Critical Restoration Projects	108,511		108,511
Ten Mile Creek	6,979,629		6,979,629
Western Tamiami Trail Culverts	5,544,299		5,544,299
Western C-4 Water Control Structures			0
Southern Crew/Imperial River Flowway	3,112,321		3,112,321
Lake Trafford Restoration	4,469,391		4,469,391
Lake Okeechobee Water Retention/Phosphorus Removal	3,454,644		3,454,644
Western C-11 Water Quality Improvement	1,224,313		1,224,313
Critical Restoration Program Controls			0
Reconnaissance, Feasibility, and Planning Studies			
Southwest Florida Feasibility Study	481,874		481,874
Florida Bay and Florida Keys Feasibility Study	741,510		741,510
Indian River Lagoon Feasibility Study			0
Water Preserve Areas Feasibility Study			0
Monitoring and Evaluation			
RECOVER	1,543,302		1,543,302
Adaptive Assessment and Monitoring	4,803,703		4,803,703
Program Management & Support			
Land Costs - Various Projects		598,224	598,224
Program Management	3,026,091		3,026,091
Acceler8 Program Support	7,511,900		7,511,900
Program Support			0
Program Controls	1,205,409		1,205,409
Public Involvement and Outreach	417,334		417,334
Environmental and Economic Equity	38,896		38,896
Data Management	2,501,386		2,501,386
Interagency Modeling Center	5,856,288		5,856,288
Master Recreation Plan	47,802		47,802
Programmatic Regulations	263,569		263,569
CERP Pre-Cursors			
C-111 Project Implementation	12,068,788		12,068,788
Other Local Sponsors (4)			
Comprehensive Integrated Water Quality Feasibility Study (FDEP)			N/A
Biscayne Bay Feasibility Study (Miami-Dade DERM)			N/A
Seminole Tribe Big Cypress Reservation Water Conservation Plan (Seminole Tribe)			N/A
Henderson Creek/Belle Meade Restoration (FDEP)			N/A
Lakes Park Restoration (Lee County)			N/A
Winsburg Farms Wetlands Restoration (Palm Beach County)			N/A
Miccosukee Water Management Plan (Missosukee Tribe)			N/A
Restn. of Pineland & Hardwood Hammocks in C-111 Basin (Miami-Dade County)			N/A
West Miami-Dade Reuse (Miami-Dade County)			N/A
South Miami-Dade Reuse (Miami-Dade County)			N/A
TOTAL (5)	137,712,019	122,354,492	260,066,511

⁽¹⁾ Federal expenditures are not listed in this table.

⁽²⁾ Expenditures include indirect costs that are charged to the program by applying a federally approved rate to direct salaries.

⁽³⁾ This information is being presented prior to the completion of the SFWMD annual audit. Any changes will be reflected in subsequent annual reports.

⁽⁴⁾ Expenditures for local sponsors other than the SFWMD are presented in the "Total" column only. An N/A indicates that the information is not available.

⁽⁵⁾ The SFWMD figure includes \$4,171,571 in expenditures incurred by the SFWMD for the acquisition of CERP land for which reimbursement is expected from the State's Save Our Everglades Trust Fund in a subsequent year.

Table 7A-4. CERP unencumbered fund balance for FY2005 (1).

		Other Local		
	SFWMD (2)	FDEP	Sponsors	Total
Fund Balance as of October 1, 2004	57,475,979	96,905,127	N/A	154,381,106
Add: Revenues (3)	149,171,814	87,524,573	N/A	236,696,387
Less: Expenditures (4)	137,712,019	122,354,492	N/A	260,066,511
Fund Balance as of September 30, 2005	68,935,774	62,075,208	N/A	131,010,982
Less: Encumbrances Designated Fund Balance (for FY06)	20,727,489 47,771,563	0	N/A	20,727,489 47,771,563
Unencumbered Balance as of September 30, 2005	436,722	62,075,208	N/A	62,511,930

⁽¹⁾ Federal expenditures are not included in this table.

⁽²⁾ This information is being presented prior to the completion of the SFWMD annual audit. Any changes will be reflected in subsequent annual reports.

⁽³⁾ Revenues include \$4,171,571 in expected reimbursements from the State's Save Our Everglades Trust Fund for expenditures incurred by the SFWMD.

⁽⁴⁾ This figure includes \$4,171,571 in expenditures incurred by the SFWMD for the acquisition of CERP land for which reimbursement will be requested from the State's Save Our Everglades Trust Fund.

 Table 7A-5. CERP anticipated expenditures for FY2006 (1).

Projects	Total Anticipated Expenditures
Local Sponsor - South Florida Water Management District	
Pilot Projects	
Lake Okeechobee ASR Pilot	0
Caloosahatchee (C-43) River ASR Pilot	0
Hillsboro ASR Pilot	0
ASR Regional Study	2,645,040
Lake Belt In-Ground Reservoir Technology Pilot	0
L-31N Seepage Management Pilot	1,136
Wastewater Reuse Technology Pilot	0
Kissimmee River and Lake Okeechobee Region	
Lake Okeechobee Watershed	1,260,000
Lake Istokpoga Regulation Schedule	0
Lake Okeechobee Aquifer Storage and Recovery	0
Caloosahatchee River Region	
C-43 Basin Storage Reservoir – Part 1	17,684,177
C-43 Basin Aquifer Storage and Recovery – Part 2	0
Caloosahatchee Backpumping with Stormwater Treatment	0
Upper East Coast Region	
Indian River Lagoon – South	188,332,553
Everglades Agricultural Area	
Everglades Agricultural Area Storage Reservoirs - Phase 1	83,563,285
Everglades Agricultural Area Storage Reservoirs - Phase 2	0
Big Cypress Region	
Big Cypress/L-28 Interceptor Modifications	0
Water Conservation Areas and Everglades Region	
Flow to NW & Central WCA 3A	0
WCA 3 Decomp and Sheetflow Enhancement - Part 1	82,775
WCA 3 Decomp and Sheetflow Enhancement - Part 2	0
Loxahatchee National Wildlife Refuge Internal Canal Structures	0
Modify Holey Land Wildlife Management Area Operation Plan	0
Modify Rotenberger Wildlife Management Area Operation Plan	0
Melaleuca Eradication and Other Exotic Plants	0
Lower East Coast Region	
North Palm Beach County - Part 1	46,831,399
North Palm Beach County - Part 2	0
ACME Basin B Discharge	12,730,300
Strazzula Wetlands	0
Site 1 Impoundment	3,769,742
Broward County WPA	4,253,868
C-4 Structure	0
Bird Drive Recharge Area	0
PBC Agriculture Reserve Reservoir – Part 1	0
PBC Agriculture Reserve Aquifer Storage & Recovery – Part 2	0
Hillsboro Aquifer Storage & Recovery – Part 2	0
Diverting WCA Flows to CLB to Downstream Natural Areas	0
Broward Co. Secondary Canal System	0
North Lake Belt Storage Area	0
Central Lake Belt Storage Area	0
Everglades National Park Seepage Management	0
Biscayne Bay Coastal Wetlands	1,104,636
C-111 Spreader Canal	1,193,211

Table 7A-5. Continued.

Projects	Total Anticipated Expenditures
Picayune Strand (So.Golden Gate Estates) Hydrologic Restoration)	18,554,215
Florida Bay and Florida Keys Region	
Florida Keys Tidal Restoration	79,680
Critical Restoration Projects	
Ten Mile Creek	30,000
Western Tamiami Trail Culverts	20,280
Western C-4 Water Control Structures	7 727 103
Southern Crew/Imperial River Flowways Lake Trafford Restoration	7,727,193
Lake Okeechobee Water Retention/Phosphorus Removal	468,754 927,168
Western C-11 Water Quality Improvement	327,100
Critical Restoration Project Implementation Support	
Reconnaissance, Feasibility, and Planning Studies	
Southwest Florida Feasibility Study	279,466
Florida Bay and Florida Keys Feasibility Study	683,000
Indian River Lagoon Feasibility Study	0
Water Preserve Areas Feasibility Study	0
Monitoring and Evaluation	
RECOVER	112,020
Adaptive Assessment and Monitoring	5,380,287
Land Acquisition	
Land Acquisition and Associated Costs (2)	1,055,978
Program Management & Support	
Acceler8 - Program Support (3)	12,248,346
Program Management and Support	1,920,179
CERP - Personnel Services (4)	11,711,426
Geodetic Vertical Control Surveys	0
Program Controls	825,000
Public Involvement and Outreach	596,000
Environmental and Economic Equity	20,000
Data Management	1,651,078
Master Recreation Plan	- 0.007.057
Interagency Modeling Center	2,227,857
Programmatic Regulations Project Implementation Support	-
Program Indirect Costs (5)	5,665,841
Debt Service	4,119,942
CERP Pre-Cursors	4,113,342
C-111 Project Implementation	1,307,682
CERP Reserves	1,001,002
Managerial Reserve (6)	1,313,896
Other Local Sponsors	
Comprehensive Integrated Water Quality Feasibility Study (FDEP)	N/A
Biscayne Bay Feasibility Study (Miami-Dade DERM)	N/A
Seminole Tribe Big Cypress Reservation Water Conservation Plan (Seminole Tribe)	N/A
Henderson Creek/Belle Meade Restoration (FDEP)	N/A
Lakes Park Restoration (Lee County)	N/A
Winsburg Farms Wetlands Restoration (Palm Beach County)	N/A
Miccosukee Water Management Plan (Missosukee Tribe)	N/A
County)	N/A
West Miami-Dade Reuse (Miami-Dade County)	N/A
South Miami-Dade Reuse (Miami-Dade County)	N/A
TOTAL	442,377,410

Table 7A-5. Continued.

- (1) No anticipated federal expenditures are listed in this table.
- (2) Land acquisition costs listed here represent program-wide projected land acquisition costs. As these costs are incurred, they will be charged to individual projects. In addition, some individual project budgets have land acquisition and land associated costs included in them.
- (3) Includes General Engineering Services for Acceler8 and Consulting Services for Acceler8 program management.
- (4) This reflects the costs of District staff for the CERP program, including Acceler8. Individual project budgets do not include any personnel services. As these costs are incurred, they will be charged to individual projects.
- (5) This represents the cost of District central service departments (e.g., accounting, budget, procurement, etc.) charged to the program by applying a federally-approved indirect rate to direct salaries. Also includes self-insurance charges.
- (6) This represents budgeted funds not set aside specifically for any one project. As these funds are needed for specific projects and costs are incurred, they will be charged to individual projects.

PART (B) FUNDS - FDEP

BACKGROUND

Pursuant to Section 373.470(7)(b), F.S., Part (B) of the CERP Annual Report provides a detailed account of all funds expended by the State of Florida toward land acquisition for CERP in FY2005. This is presented in **Table 7A-6**. The unencumbered fiscal-year-end balance that remains in each identified trust fund is also reported. Only revenues, expenditures, and unencumbered balances dedicated to CERP are included within this document.

Every CERP project will be described in a PIR, and a Project Cooperation Agreement subsequently will be executed. The amount of expenditures to be credited toward the State of Florida's share of funding for implementation of CERP will be developed during the detailed design phase and affirmed in the Project Cooperation Agreements.

BASIS OF PRESENTATION

The FDEP's accounting policies conform to generally accepted accounting principles for state and local governmental units and are structured in accordance with the Governmental Accounting Standards Board requirements. These principles require the use of fund accounting. A fund is a separate fiscal and accounting entity having a self-balancing set of accounts. Fund accounting is designed to segregate transactions related to certain functions or activities to ensure resources are applied to finance the activities and objectives for which the resources are received and to demonstrate compliance with legal and contractual obligations.

The information in these special-purpose financial presentations relates to the general fund and to special revenue funds classified as a governmental fund type. Special revenue funds are used to account for specific revenue sources which are legally restricted to expenditure for specified purposes.

Table 7A-6. Revenues, expenditures, and encumbrances by the state for all CERP projects for FY2005.

		Florida		
	Save Our	Preservation	Florida	
	Everglades	2000	Forever	
	Trust Fund	Trust Fund	Trust Fund	Totals
REVENUES - By Source of Funds				
General Revenue	75,000,000	_	_	75,000,000
Refunds	19,155	_	_	19,155
Florida Forever Trust Fund	-	_	10,538,574	10,538,574
Interest Earnings (Net)	1,966,844	_	-	1,966,844
TOTAL REVENUES	76,985,999	-	10,538,574	87,524,573
EXPENDITURES - By Project				
Bird Drive Recharge Area	1,816,128	_	_	1,816,128
Broward County WPA	2,592,011	_	_	2,592,011
Lake Okeechobee Watershed	8,661,211	_	_	8,661,211
Biscayne Bay Coastal Wetlands	641,821	_	_	641,821
Indian River Lagoon - South	46,963,618	-	-	46,963,618
North Palm Beach County - Part 1	50,542,905	-	-	50,542,905
Previous Unreimbursed Costs- Various projects	598,224			598,224
Picayune Strand (SGGE) Hydrologic Restoration	-	-	10,538,574	10,538,574
TOTAL EXPENDITURES	111,815,918	-	10,538,574	122,354,492
ENCUMBRANCES	-	-	-	-
TOTAL ENCUMBRANCES	-	-	-	-
Excess (Deficiency) of Revenues Over Expenditures and Encumbrances	(34,829,919)	-	-	(34,829,919)
Unencumbered Balance as of September 30, 2004	96,905,127	-	-	96,905,127
Fund Balance Reserved for Encumbrances as of September 30, 2004	-	-	-	-
Unencumbered Balance as of September 30, 2005	62,075,208	-	-	62,075,208

PART (C) - IMPLEMENTATION STATUS

Implementation of CERP will result in the restoration, protection and preservation of the greater Everglades ecosystem. This national resource is unlike any other ecosystem in the world, and immediate actions are necessary to maintain and restore the extraordinary ecosystem. CERP affords the opportunity to preserve an Everglades legacy for generations to come. CERP's focus has been on recovering critical ecological features of the original Everglades and other parts of the ecosystem. CERP will restore natural flows of water, water quality and hydroperiods.

The removal of more than 240 miles of internal levees and canals will improve the health of more than 2.4 million acres of the South Florida ecosystem, including the Everglades and Biscayne National Park. The restoration of hydrologic conditions of the original natural areas of the South Florida ecosystem will benefit the Lake Okeechobee environment as well as the greater Everglades ecosystem. Major benefits will be provided to the Caloosahatchee and St. Lucie estuaries and Lake Worth Lagoon. CERP also will improve freshwater deliveries to Florida Bay and Biscayne Bay. Improvements to native flora and fauna, including threatened and endangered species, are expected to occur as a result of the restoration of the hydrologic conditions.

Water storage is the predominant feature of CERP, as it captures most of the average 1.7 billion gallons of water per day discharged to the ocean. This water will be stored in more than 217,000 acres of new reservoirs and wetlands-based treatment areas, and about 300 underground ASR wells. These features vastly increase the amount of water storage available in South Florida. CERP will ensure a reliable, adequate supply of fresh water for all use. Approximately 80 percent of the new water captured by the plan will go to the environment and 20 percent will be used to enhance urban and agricultural supplies.

Florida is a low-lying, flat, wet state, which is prone to flooding. Today, the C&SF Project provides flood protection on a regional basis for South Florida, supported by many locally operated canal networks. CERP will maintain, and potentially improve, this important flood protection element of the C&SF Project.

Implementation of CERP will result in wide-ranging economic benefits, not only for Florida, but the entire nation. Recreation, tourism, agriculture and commercial fishing industries are key components of the Florida economy, and restoration of the South Florida ecosystem will help to make these industries stronger and more sustainable. These industries contribute significantly to the national economy. Visitors from around the country, as well as from around the world, travel to the Everglades, Florida Bay, and the many other natural areas of South Florida. Fish and seafood harvested from South Florida's coastal waters are shipped to markets across the country and the world.

Without intervention, the region will experience continued degradation, characterized as frequent water shortages, of the Everglades, coastal estuaries, fisheries, and other natural resources; and more frequent flooding. Implementation of CERP will result in the recovery of healthy, sustainable ecosystems in South Florida. It is a plan that will lead to a strong economy and an improved environment for people and the plants and animals that depend on the natural system for their survival. CERP contains components essential to achieving this goal. No other plan, especially one on a smaller scale or one lacking appropriate balance between ecosystem restoration and future urban and agricultural water supply objectives, would achieve similar success.

A strong federal-state partnership has been established for CERP implementation. The USACE and the District, the primary non-federal sponsor, have executed a Design Agreement for \$712 million for planning, engineering and design studies of CERP projects. These studies are proceeding. Additional Design Agreements also have been executed with Lee and Palm Beach County counties for individual CERP projects to be sponsored by these counties. These design studies also are proceeding.

The state of Florida, through its Acceler8 initiative, has committed over \$1.5 billion in additional state funds above the \$200 million per year already planned for CERP. Over the next five-year period, subject to issuance of Section 404 permits by the department of the army, construction will be completed by the District through Acceler8 for all or portions of seven of the ten projects initially authorized in WRDA 2000. These projects will provide water storage and stormwater treatment areas, restoration of freshwater and tidal wetlands and restoration of nearshore habitat. These projects will result in the restoration of the quantity, quality, timing, and distribution of freshwater to the estuarine systems such as Manatee Bay and Barnes Sound, while providing public access and recreational opportunities.

The ultimate success of CERP will be a reflection of its implementation over the coming years. Simply stated, the hard work lies ahead in terms of restoring this important ecosystem. Successful implementation will require a well-coordinated strategy that, like CERP itself, recognizes that first and foremost, ecosystem restoration is the overarching objective. This objective is the principal driving force behind the sequence and pace at which specific project features are undertaken. Implementation is being guided by a set of principles:

- Expedite ecosystem restoration benefits
- Use a flexible approach to implementation
- Integrate CERP features with ongoing projects
- Maintain ecosystem focus
- Ensure responsible use of fiscal resources
- Provide assurances to beneficiaries
- Design for water quality improvement
- Continue the interagency, interdisciplinary approach
- Continue to involve stakeholders and the public
- Develop contingency plans as appropriate

Section 373.470(7)(c), F.S., or Part (C), requires that the status of CERP implementation be reported annually along with the financial information. One of the efficiencies of including the CERP Annual Report in the 2006 South Florida Environmental Report is that the Consolidated Project Report Database contains complete project information, including the status of implementation of CERP projects (see Appendix 1-3 of the 2006 SFER – Volume II). Accordingly, this section of the CERP Annual Report contains only brief project information and highlights of accomplishments during the past fiscal year.

STATUS OF LAND ACQUISITION

The District, as the non-federal sponsor of CERP, is responsible for acquiring the real estate needed for the construction, monitoring, and operation of CERP projects. The CERP projects are estimated, in October 1999 dollars, to cost \$7.8 billion, of which \$2.2 billion is allocated to the acquisition of lands. The District's land acquisition strategy for water resource management prioritizes the purchase of lands based on authorized project construction schedules, the availability of willing sellers, identification of lands threatened by development potential, and recognition of lands in areas of rapidly escalating property values. This strategy promotes timely

and cost-effective acquisition of lands for Everglades restoration. Lands acquired for CERP will be used to provide enhanced water quality, quantity, timing, and distribution for the natural system. In December 2003, the District reached the midpoint in acquiring lands for CERP.

Properties acquired by the District for future CERP projects are managed until such time as the land is needed for construction. These lands will ultimately be used as STAs, surface water reservoirs, groundwater recharge areas, and/or buffer lands between the Everglades and other sensitive areas and urban development. These lands are not specifically acquired or designated for environmental enhancement, restoration, or preservation purposes and, generally, they are not proposed for recreational or other public uses except on a limited basis that is consistent with their future use.

Where appropriate, historical uses of properties (e.g., grazing, sod, vegetable and sugar cane farming, and nurseries and tree farms) are allowed to continue through the use of reservations, leases, or similar agreements. Generally, a competitive bid process is used to solicit proposals and award contracts, which include cancellation clauses so the land can be quickly made available when it is needed. In some cases, short-term leases are negotiated as part of the acquisition package. Lessees typically are required to actively manage the property, control exotics, provide security for the property, implement applicable best management practices, keep the property and facilities in good repair and condition, obtain all required permits and approvals for their activities, maintain required insurance coverage, and pay applicable taxes.

Lands acquired for CERP will be used to provide enhanced water quality, quantity, timing, and distribution. A review of FY2005 CERP land acquisition activities follows.

- The 2,905 acres of land acquired for the Indian River Lagoon South project will be used for the C-23/C-24 South Reservoir & STA, North Fork Flood Plain and Restoration, and the Cypress Creek Complex.
- The 66 acres acquired for the Broward County WPA project will be used for construction of the C-11 Impoundment and the WCA-3A/3B Levee Seepage Management area. Slightly more than 83 percent of the land required for the Broward County WPA project has been acquired.
- The District continued its acquisition program in Miami-Dade County, acquiring 57 acres for the Bird Drive Recharge Area and 75 acres for the Biscayne Bay Coastal Wetlands projects. In addition to acquiring lands for Biscayne Bay Coastal Wetlands project, the District received a 240-acre donation of land within the project area from Florida Power and Light as mitigation for expansion of the Turkey Point power plant.
- The 1,800-acre Lee property was acquired during FY2005, nearly completing the land acquisitions for the Pal-Mar and J.W. Corbett Wildlife Management Area Hydropattern Restoration component of the North Palm Beach County Part 1 CERP project. In order to overcome funding constraints, this acquisition was accomplished using a three-year option agreement: \$16.2 million was expended in FY2005; additional payments totaling \$19.4 million and \$10.1 million are scheduled in FY2006 and FY2007, respectively.

The District has acquired more than half the lands needed to implement CERP. The acres acquired in FY2005 increased the total lands available for use by CERP projects to 193,574 acres and 18,130 for the Stormwater Treatment Expansion Area Acceler8 project. The District's aggressive purchase of land, in advance of project plans being approved by Congress, has provided the real estate needed for construction of Acceler8 projects (see Chapter 6, Section 6-11, of the 2006 SFER – Volume II).

FINANCIAL SUMMARY

The plan presented to the U.S. Congress in 1999 included a baseline cost estimate for projects, including pilot projects and feasibility studies, of \$7.8 billion at October 1999 price levels. WRDA 2000 requires implementation of the plan to be equally cost shared among the federal government and multiple local sponsors, with the predominant local sponsor being the District. In addition, the plan also included a baseline cost estimate for Adaptive Assessment and Monitoring of \$387 million. These baseline cost estimates did not include costs for program coordination initiatives required by the WRDA 2000 and Programmatic Regulations.

The current cost estimate for the plan, as shown in the CERP 2005 Report to the U.S. Congress, is \$10.5 billion at October 2004 price levels; a detailed discussion is found in the financial section at www.evergladesplan.org/pm/program docs/cerp report congress 2005.cfm. Cost increases include price level (inflation) adjustments, scope changes based on final decision documents with USACE Chief's Reports, and scope changes for additional program coordination requirements, such as those arising from WRDA 2000. Federal expenditures through the end of FY2004 are found in the report to the U.S. Congress; this CERP Annual Report's Parts A and B contain only state of Florida and District revenue, expenditure, and fund balance information.

STATUS OF PROGRAM-LEVEL ACTIVITIES

Given the number of projects included in CERP, as well as the many related projects that affect the system-wide restoration effort, intense and innovative management, communication, and coordination are required throughout the implementation of the plan. These major efforts comprise the program-level activities for implementation of CERP:

- Adaptive Assessment and Monitoring
- Environmental and Economic Equity
- Geodetic Vertical Control Surveys
- Information and Data Management
- Master Recreation Plan
- Program Controls
- Programmatic Regulations
- Public Outreach
- RECOVER
- System-wide Modeling (Interagency Modeling Center)

Section 601(h)(3) of WRDA 2000 required that within two years of its enactment, Programmatic Regulations would be promulgated to ensure that the goals and purposes of CERP were achieved and to govern plan implementation. The Programmatic Regulations were developed openly and inclusively, and used an extensive collaborative process to solicit and receive information from governmental agencies, Native American tribes, stakeholders, the District's Water Resources Advisory Committee, and the South Florida Ecosystem Restoration Working Group. An initial draft of the proposed Programmatic Regulations was published in December 2001. Pursuant to Executive Order 12866, as amended, a draft of the proposed rule was submitted to the Office of Management and Budget in April 2002. The Programmatic Regulations for the Comprehensive Everglades Restoration Plan: Final Rule, which establishes the processes and procedures that will guide implementation of the plan, was published in the Federal Register on November 12, 2003.

In February 2005, the RECOVER Team's Recommendations for Interim Goals and Interim Targets for the Comprehensive Everglades Restoration Plan was provided in RECOVER's final set of recommendations for Interim Goals and Interim Targets. An Interim Goals Agreement between the secretary of the army, the secretary of the interior, and the governor of Florida is under development and is expected to be completed by the end of calendar year 2005. Interim Goals, along with Interim Targets provide the major means fro evaluating the restoration success of the plan. Interim Goals are used to track the performance of the plan toward achieving expected environmental benefits, and interim targets address tracking the performance of the plan toward providing for other water-related needs.

Seeking public input is the cornerstone of CERP public outreach efforts. In 2001, the District and the USACE developed a Public Outreach Management Plan for CERP, which describes the long-range outreach goals throughout the life of CERP. An array of media is used to raise public awareness of CERP in South Florida. Identity was created through a partnership logo and slogan, *The Journey to Restore America's Everglades*, which is featured in brochures, displays, and other products. Environmental education efforts have produced two educational supplements about CERP and the Everglades: *The Everglades: An American Treasure* was distributed in Palm Beach County in 2002 for middle and high schools; and a more comprehensive booklet, *The Journey of Wayne Drop to the Everglades*, was developed for fourth and fifth graders in 2004. The booklet explains water flow and will be distributed to every fourth grade class in CERP-s 16-county region by the end of 2005. The program will be made available nationwide via the official CERP web site.

Environmental and economic equity connects all ethnic, cultural and economic groups to CERP. Reviewing the behavioral, social, historical, and economic effect of CERP on all communities will minimize potentially adverse social or economic impacts. As CERP is implemented, South Florida citizens' concerns, needs, and economic livelihoods will be considered and integrated into project development processes. Over the past few years, efforts to ensure that CERP implementation is open to all audiences have included town hall meetings, such as were held for Programmatic Regulations; and one-on-one sessions and public meetings in minority and "front porch" communities such as Goulds, Overtown, Hialeah, Opa-Locka, and Lauderdale Lakes. Presentations have been made to community groups in "empowerment zones" and economically disadvantaged communities, such as Belle Glade, South Bay, and Pahokee; and many meetings were conducted in Spanish or Creole to reach Hispanic and Haitian residents.

Environmental justice and economic equity are at the forefront of discussions with chambers of commerce and business groups. Environmental justice issues in CERP are addressed at both the program and project levels. At the program level, U.S. Environmental Protection Agency

(USEPA) training and standards for population census analysis form the basis for each project's environmental justice success. The District and the USACE have developed custom-made maps using the USEPA thresholds for interpretation of 2000 census data to show the locations of low income and minority communities. These maps have been posted on the official CERP web site to help project managers and teams to see where projects and populations of concern intersect. These maps were well received in the mapmaking community; and the maps were judged exemplary by peers in the 2004 Environmental Systems Research Institute conference, which is the largest annual Geographic Information System (GIS) event in the world, with more than 12,000 attendees from around the globe.

As required by WRDA 2000, Section 601(k), programs at the federal and state levels ensure that small and minority-owned businesses are aware of and provided with opportunities to participate in CERP contracting under Section 15(g) of the Small Business Act. The District and the USACE have developed and implemented an array of outreach programs and products. Efforts are made to schedule and locate public meetings and workshops in locations readily accessible to low-income and minority populations and communities adjacent to CERP projects, and to provide translators for some meetings to assure inclusion of those with limited English proficiency.

CERP will have a direct impact on regional economies through the creation of jobs and contracting opportunities. The District and the USACE use established programs to ensure that small and minority-owned businesses are aware of these opportunities. Staff participates in job fairs, expositions and workshops with potential contractors and small business owners. To date, nearly twenty major CERP and CERP-related contracts, valued at over \$40 million, have been awarded to socially and economically disadvantaged firms to provide Architect-Engineering, construction and other services and supplies

In 2004, an independent scientific review panel was convened by the National Academy of Sciences, as required by WRDA 2000, Section 601(J)(1). The committee will review the plan's progress toward achieving the natural system restoration goals of the plan and produce a biennial report to Congress that includes an assessment of the ecological indicators and other measures of progress in restoring the ecology of the natural system, based on the plan. The Committee held its first meeting in October 2004, and its first report is expected in June 2006.

The initial Master Program Management Plan specified completion of program management plans for Program Controls, Public Outreach, Environmental and Economic Equity, Geodetic Vertical Control Surveys, and RECOVER. Initial PMPs were completed for all these program-level activities, and for Data Management and Recreation. Additional information regarding program-level activities and their respective status is available in the Consolidated Project Report Database and on the CERP web site at www.evergladesplan.org/pm/landing-pp.cfm. Brief summaries of recent and upcoming activities for each of the CERP program elements are provided below.

Adaptive Assessment and Monitoring. Adaptive Assessment provides an organized process for confronting and reducing uncertainties that exist about how the natural and human systems in South Florida will respond to a long-term restoration program. A system-wide monitoring plan is laid out in the Monitoring and Assessment Plan (MAP). The MAP is the primary tool by which RECOVER will assess the performance of CERP. Part 1 of the MAP, which described the monitoring components and supporting research, was completed in 2004. The first Five-Year Report to the U.S. Congress was completed in FY2005. A detailed assessment process for interpreting the information collected by the implementation of this plan is under development,

and will be documented in Part 2 of the MAP, which will be completed in FY2006. The Adaptive Management Strategy and Annual System-wide Assessment also will be completed in FY2006.

Environmental and Economic Equity. As CERP is implemented, South Florida citizens' concerns, needs, and economics are considered and integrated into the project-specific and restoration-related processes and decisions. The Environmental and Economic Equity (EEE) Program Management Plan deals with social, cultural, behavioral, historical, and economic subjects involved with CERP. The plan's purpose is to maximize the potential benefits, both system-wide, and project-specific, resulting from CERP activities, and to minimize any adverse social or economic impacts that may arise. In FY2006, the Urban Corridor Analysis and Economic Justice Maps will be completed, and the EEE Program Management Plan will be revised.

Geodetic Vertical Control Surveys. The purpose of the Geodetic Vertical Control Survey Project is to provide a common vertical elevation framework for scientific data analysis, modeling, design, construction, and operations and maintenance. All spatial data collections for CERP are based on this survey, and all project elements with an elevation component are referenced to the new monuments, which were set during this project to ensure systems connectivity. The project was completed under budget and ahead of schedule in November 2003.

Information and Data Management. The purpose of CERP Information and Data Management is to provide coordinated management and integration of all CERP information based on a program-level strategy. As CERP's information requirements evolve, so does the District's strategy to meet these needs and provide workable solutions to support program-wide goals. The CERP Data Management Program's oversight includes the CERPZone and Electronic Document Management. The revised CERP Data Management Plan is being updated to include new technology areas. CERPZone procurements proceeded during FY2005, including contract support, maintenance contracts and lifecycle replacements. Revision of the Information and Data Program Management Plan is scheduled to be completed in FY2006, and the District's project management system will be moved from the CERPZone into the District's environment.

Master Recreation Plan. The Master Recreation Plan will take a system-wide approach to identify, evaluate, and address the effects of CERP implementation on existing recreational use within the South Florida ecosystem, and will identify and evaluate potential new recreation, public use and educational opportunities. The Program Management Plan was finalized in October 2004. GIS maps will be completed during FY2006; and a Master Recreation Plan Program Analysis Report for CERP and Acceler8 also will be completed during the coming fiscal year.

Program Controls. The Program Controls Management Plan directs the joint implementation of a program controls function that will be able to confirm that CERP is being managed in a manner consistent with what has been agreed upon by the District and USACE. The program controls function will also be able to respond to the reporting and information needs of the wide variety of stakeholders interested and involved in the program. Project scheduling, costing, and document management activities proceeded during FY2005 and will continue during the coming fiscal year.

Programmatic Regulations. The CERP Programmatic Regulations, which were issued during FY2004 pursuant to WRDA 2000, Section 601(h), require the development of six program-wide guidance memoranda and a pre-CERP baseline. The guidance memoranda and pre-CERP baseline are fundamental to the integrated framework; provide direction for using the tools for planning, implementation, and evaluation; and provide assurances that the goals and

purposes of the plan will be achieved. As part of the consultation process required by the programmatic regulations, these draft documents containing the six guidance memoranda and the pre-CERP baseline were made available for review by agencies and the public. The USACE and the District consulted with the South Florida Ecosystem Restoration Task Force, completed the guidance memoranda and pre-CERP baseline, and in April 2005 submitted them to the Secretary of the Army in accordance with the programmatic regulations. The Master Implementation Sequencing Plan Consultation was completed in the second quarter of FY2005. In the fourth quarter, the Agreement was executed for Interim Goals and the Interim Targets Notice of Availability was published in the Federal Register.

Public Outreach. Public Outreach enables interested and affected individuals, organizations, agencies, and other governmental entities to be informed of a project and its goals, and to have the opportunity to participate in the decision-making process. Outreach efforts include *The CERP Report*, a monthly electronic newsletter that highlights the community outreach initiatives of CERP, and issuance of a seasonal *Community Outreach in Action* newsletter, targeting minority communities. In addition, community events are sponsored or attended by District and USACE outreach staff. During FY2005, a media initiative was developed to inform the public and stakeholders of restoration activities, and Everglades video news clips were produced and aired weekly on various evening news stations to highlight restoration benefits. Awareness was raised and business partnerships forged in a symposium in June 2005 to support Acceler8 construction initiatives. Plans for FY2006 include implementing community partnerships for CERP and Acceler8 and completing the first year of a job training and workforce development program, which was launched during FY2005.

RECOVER. The role of RECOVER is to organize and apply scientific and technical information in ways that are most effective in supporting CERP objectives. RECOVER links science and its tools to a set of system-wide planning, evaluation, and assessment tasks. In FY2004, RECOVER updated its Quality Assurance Systems Requirements manual, which lays out the protocols and procedures for environmental data-gathering activities, the foundation of the CERP quality assurance and quality control program. During FY2005, the Decompartmentalization Adaptive Management Strategy was developed, and RECOVER worked with the project team to include this strategy in the Project Management Plan. Work proceeded on the Initial CERP Update, which was completed in the fourth quarter. The Performance Measure Documentation Report and the Conceptual ASR Contingency Plan are scheduled to be completed during FY2006. The Sea Level Rise Sensitivity Analysis and Sensitivity Analysis of System-wide Performance Measures also is expected to be completed in FY2006. Additional information on RECOVER is presented in Chapter 7B of this volume.

System-wide Modeling (Interagency Modeling Center). System-wide model results will be used by RECOVER teams to evaluate the system-wide performance of particular CERP projects, and PDTs will be able to review system-wide model results of plan alternatives. The South Florida Water Management Model (SFWMM) is designed to simulate the hydrology and management of the South Florida water resources system from Lake Okeechobee to Florida Bay. The Everglades Landscape Model is designed to predict landscape response and water quality changes as a result of water management scenarios. Internal peer review of the Everglades Landscape Model is complete, and the model is ready for use on certain CERP applications. There still exists a high level of uncertainty with this model, which will be addressed through uncertainty analysis. The Lake Okeechobee Water Quality Model, which became available in June 2003, simulates the eutrophication process in water column and underlying sediments in Lake Okeechobee to produce estimates of total phosphorus. During FY2005, work continued as planned on the Regional Simulation Model. In FY2006, the SFWMM documentation peer review

is scheduled to be completed. Also, SFWMM runs for the ASR Contingency Plan and for Sea Level Rise Sensitivity Analysis are also expected to be completed.

STATUS OF PROJECT-LEVEL ACTIVITIES

Through WRDA 2000, the U.S. Congress authorized an initial \$1.4 billion package of projects to begin CERP implementation. The initial authorization included four pilot projects (plus two pilot projects authorized in WRDA 1999), 10 specific project features, and a programmatic authority through which smaller projects can be more quickly implemented. Over the next five years, subject to issuance of Section 404 permits, construction will be completed through the District's Acceler8 efforts for all or portions of seven of these 10 projects:

- C-44 Basin Storage Reservoir (Indian River Lagoon South)
- Everglades Agricultural Area Storage Reservoirs Part 1, Phase 1
- Site 1 Impoundment
- Water Conservation Areas 3A/3B Levee Seepage Management
- C-11 Impoundment and Stormwater Treatment Area
- C-9 Impoundment and Stormwater Treatment Area
- C-111 Spreader Canal

These projects will provide about 261,400 acre-feet (ac-ft) of water storage; 4,000 acres of STAs; restoration of freshwater wetlands, tidal wetlands and nearshore habitat; and restoration of the quantity, quality, timing, and distribution of freshwater to the estuarine systems such as Barnes Sound and Manatee Bay, while providing public access and recreational opportunities.

Additional projects in CERP to be completed in the next five-year period as part of the Acceler8 and other state initiatives are all or a portion of the following projects recommended in the plan but not yet authorized by the U.S. Congress:

- C-43 West Reservoir
- Biscayne Bay Coastal Wetlands Phase 1
- Picayune Strand Restoration
- Acme Basin B Discharge
- C-51 and L-8 Basin Reservoir Phase 1

These projects will provide significant increases in water storage; restoration of the quantity, quality, timing and distribution of freshwater to Biscayne Bay and Biscayne National Park; restoration and enhancement of wetlands by reducing over-drainage while restoring natural and beneficial sheetflow; increased spatial extent of wetlands; improved water quality and volume of water delivered to coastal estuaries; and public access and recreational opportunities.

CERP projects and feasibility studies scheduled for completion by the USACE and local sponsors in the next five-year period include:

- Lakes Park Restoration
- Winsberg Farms Wetland Restoration, Phase 2
- ASR Pilot Projects (installations to be completed, testing to continue)
- L-31 Seepage Management Pilot
- Lake Istokpoga Regulation Schedule
- Rotenberger Wildlife Management Area Operation Plan
- Florida Bay / Florida Keys Feasibility Study
- Comprehensive Integrated Water Quality Feasibility Study

Prior to full-scale implementation, six pilot projects, costing about \$97 million, were planned to address uncertainties with some of CERP's features. These projects include: ASR in each geographic region that the technology is proposed; in-ground reservoir technology in the lake belt region of Miami-Dade County; levee seepage management technology adjacent to Everglades National Park; and advanced wastewater treatment technology to determine the feasibility of using reuse water for ecological restoration.

The 10 projects and the adaptive assessment program, totaling \$1.1 billion, recommended in the initial authorization were selected because they could provide system-wide water quality and flow distribution benefits to the ecosystem, as well as opportunities to integrate these features with other ongoing federal and state restoration programs.

The District and the USACE are fully engaged in detailed planning, design, and implementation of CERP projects in accordance with the Master Implementation Sequencing Plan, which defines the order in which projects will be planned, designed, and constructed. It also incorporates effects of state and federal legislation and other factors on the CERP projects, and reduces technical uncertainties and clarifies relationships between external milestones and specific CERP projects. The previous schedule was published in July 2001; revisions commenced during 2003, following the promulgation of Programmatic Regulations, as required by WRDA 2000. The MISP was completed in April 2005.

Presentation of information in the MISP is in bands, which groups items by construction completion date, facilitates the understanding of the overall implementation strategy by presenting the information in the sequence it will be worked on by the implementing agencies. Bands are management tools that provide clear priorities and allow focusing of resource and agency expertise. Band 1 construction completion dates range from 2005–2010. The Band 1 projects and components, along with their MISP construction completion date, are shown in **Table 7A-7**.

 Table 7A-7. MISP Band 1 construction completion dates.

Project or Component Name	Date
Caloosahatchee (C-43) River ASR Pilot	2006
Hillsboro ASR Pilot Project	2006
Melaleuca Eradication and Other Exotic Plants (PIR)	2007
Winsberg Farm Wetlands Restoration	2008
L-31 N Seepage Management Pilot	2008
Lake Okeechobee ASR Pilot	2007
Biscayne Bay Coastal Wetlands (Phase 1)	2008
Picayune Strand Hydrologic Restoration	2009
Indian River Lagoon – South - C-44 Reservoir - Natural Areas Real Estate Acquisition (Phase 1)	2009 2009
Broward County Water Preserve Area - C-9 Impoundment - C-11 Impoundment - WCA-3A/3B Levee Seepage Management	2009 2009 2008
Acme Basin B	2007
Site 1 Impoundment	2009
North Palm Beach County – Part 1 - C-51 and L-8 Basin Reservoir, Phase 1 (Palm Beach Aggregates)	2008
EAA Storage Reservoir - Part 1, Phase 1	2009
Lake Okeechobee Watershed - Lake Istokpoga Regulation Schedule	2008
Modify Rotenberger Wildlife Management Area Operation Plan	2009
Lakes Park Restoration	2009
C-43 Basin Storage Reservoir	2010

This section highlights the individual projects and milestones, such as development of PMPs and PIRs, which have been initiated or completed. For purposes of this section, the projects have been grouped as Acceler8 projects, pilot projects, feasibility studies, critical projects, and other CERP projects.

Improved water quality and increased storage are critical to Everglades restoration. During FY2004, years ahead of schedule, the District began moving forward with three reservoir projects to complete a major part of CERP. In a shift from "business as usual," in which work would wait until the studies were completed, the District started designing these projects while the USACE continued with planning and environmental studies. In the early FY2005, the state of Florida and the District unveiled the Acceler8 initiative, which will include the advance work projects and others in a major boost for Everglades restoration. The District and the USACE are also continuing performing detailed planning and preliminary design of pilot projects, feasibility studies, and other capital or construction projects. In addition, the agencies have continued implementing critical restoration projects that commenced prior to CERP authorization.

Acceler8

Launched on October 14, 2004, Acceler8 is an expedited course of action for achieving Everglades restoration benefits ahead of schedule and under budget. This initiative is a major boost for Everglades restoration, which reaffirms the commitment of the federal, state, and local partnership to revitalize the ecosystem by stepping up the pace on eight restoration projects. These projects, some with multiple components will provide immediate environmental, flood control and water supply benefits when completed. They will serve as the foundation for other comprehensive restoration efforts to follow, and include the following:

- C-44 (St. Lucie Canal) Reservoir/Stormwater Treatment Area
- C-43 (Caloosahatchee River) West Reservoir
- Everglades Agricultural Area Reservoir Phase 1 with Bolles and Cross Canals Improvements
- Everglades Agricultural Area Stormwater Treatment Areas Expansion
- Water Preserve Areas (includes Site 1, C-9, C-11, Acme Basin B, WCA-3A/3B)
- Picayune Strand (Southern Golden Gate Estates) Restoration
- Biscayne Bay Coastal Wetlands Phase 1
- C-111 Spreader Canal

The C-44 (St. Lucie Canal) Reservoir/Stormwater Treatment Area Acceler8 Project will capture local runoff from the C-44 Basin, treat some or all of it via sedimentation and natural transformation of nutrients, and return it to the C-44 Canal when there is a need. This project will benefit flow attenuation (decrease) to the St. Lucie Estuary. Improved water quality benefits will be realized from reduced loading of nutrients, pesticides, herbicides, and other pollutants contained in runoff presently discharged to the estuary. This project also has water supply benefits. The project is located in southern Martin County, directly north of the C-44 canal, halfway between Lake Okeechobee and the Atlantic Ocean.

The Acceler8 C-43 (Caloosahatchee River) West Reservoir Project will capture and store regulatory releases from Lake Okeechobee, reducing the number/volume of harmful discharges to coastal estuaries. This project will capture and store stormwater runoff from the C-43 basin, decreasing or attenuating excess water flow to the Caloosahatchee Estuary. Benefits of the project include providing water supply for the Caloosahatchee Estuary restoration by attenuating peak

flows during the wet season, essential flow for estuary health during the dry season, additional water supplies for agricultural and urban demands, and public access and recreation opportunities.

The Acceler8 Everglades Agricultural Area Reservoir – Phase 1 with Bolles and Cross Canals Improvements Project will capture, move, and store regulatory releases from Lake Okeechobee, thereby reducing the number and volume of harmful discharges to coastal estuaries. This project will capture, move and store agricultural stormwater runoff, which will reduce the need for emergency flood control backpumping into the Lake. Project benefits include providing additional water to meet Everglades and agricultural water demands and lessening water supply dependency on Lake Okeechobee. This project will improve the District's operational flexibility to move water within the EAA, including flow equalization and optimization of STA performance to further reduce phosphorus inflows to the Everglades. Other benefits of this Acceler8 project include improved flood protection for lands adjacent to the Bolles and Cross canals and public access and recreational opportunities.

The EAA STAs Expansion Acceler8 Project will further reduce phosphorus levels and help achieve state water quality standards for the Everglades. It will improve the ability of the existing STAs to remove pollutants prior to discharge to the Everglades. This project will provide the District with operational flexibility for directing flows to optimize STA performance in improving water quality entering the Everglades, and will provide public access and recreational opportunities.

The Acceler8 Water Preserve Areas Project includes the Site 1, C-9, C-11, Acme Basin B, and WCA-3A/3B CERP components. This project will improve Everglades water quality by diverting runoff into impoundments. It will improve hydropatterns in the WCAs along with improved flows to the ENP, and will enhance and increase the spatial extent of wetlands adjacent to the remaining Everglades. This Acceler8 project will reduce the seepage of pristine water from the WCAs into urban areas and provide a buffer between natural and developed areas. Benefits of this project include reducing the amount of excess water discharged to tide and "lost" to the system in Palm Beach and Broward counties. Furthermore, this project will provide supplemental water supply deliveries and aquifer recharge to urban areas, thus reducing demands on Lake Okeechobee and the WCAs. Other project benefits include providing an increased level of service for flood protection and public access and recreational opportunities.

This Acceler8 Picayune Strand (Southern Golden Gate Estates) Restoration Project will restore and enhance the wetlands in Picayune Strand and in adjacent public lands by reducing over-drainage. This project will restore a natural and beneficial sheetflow of water to the Ten Thousand Islands National Wildlife Refuge. The size of wetlands will be significantly increased and major wetland ecosystems will be improved in adjacent lands including the Fakahatchee Strand State Preserve, Florida Panther National Wildlife Refuge, and Collier Seminole State Park. Increasing and improving wetlands will benefit threatened and endangered species such as the Florida Panther and the red cockaded woodpecker. The Picayune Strand Restoration Project will improve water quality and the volume of water delivered to coastal estuaries by moderating large salinity fluctuations caused by fresh water flowing from the Faka Union Canal into the estuaries. This project will maintain existing flood protection for Northern Golden Gate Estates, and will provide public access and recreational opportunities.

The Biscayne Bay Coastal Wetlands – Phase 1 project will restore the quantity, quality, timing, and distribution of fresh water to Biscayne Bay and Biscayne National Park. This project will improve salinity distribution near the shoreline, which will reestablish productive nursery habitat for shrimp and shellfish. Freshwater runoff from the watershed into Biscayne Bay will be captured, treated and redistributed to create more natural water deliveries. The spatial extent and

connectivity of coastal wetlands will be expanded, and improved recreational opportunities will be provided in the Bay and adjacent wetlands.

The C-111 Spreader Canal project will provide more natural sheetflow to Florida Bay by eliminating harmful point source discharges of freshwater through C-111. This project will rehydrate and reestablish sheetflow and hydropatterns that will sustain ecosystems in the Southern Glades and Model Lands. The C-111 Spreader Canal Project will restore the quantity, quality, timing and distribution of fresh water to estuarine systems of Manatee Bay and Barnes Sound. Public access and recreational opportunities also will be provided.

By accelerating the funding, design, and construction of these projects, the Everglades will experience positive benefits much sooner, and in a more cost-effective manner. As opposed to the "pay as you go" approach, taxpayer dollars needed for construction will be significantly leveraged. The District will finance project construction with Certificates of Participation (COPs). Florida Statutes define COPs as a type of revenue bond that a water management district may issue "to finance the undertaking of any capital or other project for the purposes permitted by the State Constitution." COPs are statutorily authorized tax-exempt certificates showing participation through ownership of a share of lease payments for a capital facility of a government agency. Financing and fast-tracking these projects will avoid expected increases in construction materials and labor costs. To date, most of the land for these projects has been acquired, with much of it purchased in partnership with the federal government.

Building these projects on an accelerated pace is a major economic undertaking that is expected to generate a large demand for goods and services. Special efforts are being made to ensure that a wide variety of vendors and contractors will be utilized, and partnerships are under way with local workforce development organizations to help prepare and train area workers with needed job skills.

As the first anniversary of Acceler8 approaches, a number of major accomplishments are noted, including establishment of the Acceler8 Team, relocation off-site of District Headquarters and programmatic interagency coordination. Project Control and Program Management processes have been implemented, and Design Criteria development has been initiated. Acceler8 has implemented Document and Quality Assurance/Quality Control controls, as well as an Outreach Program.

Basis of Design Reports (BODRs) have been completed for several major projects, including Acme Basin B, Picayune Strand pumping stations, the C-43 Reservoir, STA-2 Cell 4, STA-5 Flow-way 3, and STA-6 Section 2. Engineering Design is complete for STA-2 Cell 4, STA-5 Flow-way 3, STA-6 Section 2, the C-43 Reservoir test cells, and the EAA Reservoir test cells. EAA test cell construction and testing was also completed.

During FY2005, the Final Draft EAA Regional Feasibility study was received. Plans and specifications were completed for STA-2 Cell 4, STA-5 Flow-way 3 and C-43 Test Cells. The District executed an agreement to establish a Construction Institute in Belle Glade for the Lake Region workforce training. A curriculum has been developed and classes are scheduled to begin in the fall 2005. Federal grant monies may be forthcoming to supplement the institute's funding. A similar workforce training program is being developed for Hendry and Collier counties, and outreach services are being organized for small business and small contractor involvement.

A contractor pre-qualification process was put in place to develop a matrix of qualified contractors. Contractors are pre-qualified for nine different construction classes across six bonding ranges in order to provide Acceler8 with a pool of qualified contractors ready to work,

and an assessment of those construction classes where there are insufficient qualified contractors. The construction classes are pump station construction, fill-embankment construction, water reservoir embankment construction, earthwork, roadway construction, controlled blasting operations, soil bentonite cut-off wall construction, and flow control structure construction well-attended Acceler8 Construction Symposium and Exhibition was presented during FY2005.

Status of Acceler8 Projects

An overview of the Acceler8 projects and their status during FY2005 is provided below.

C-43 West Storage Reservoir. This project is a component of a larger restoration project for the Caloosahatchee River and Estuary, and will comprise a significant portion of the overall water storage requirement for the C-43 basin. The Acceler8 project consists of an above-ground reservoir located along the Caloosahatchee River. The maximum storage capacity is 160,000 ac-ft. Depending on storage needs, water depth will vary from 12 to 16 feet. The reservoir will be constructed on an 11,000-acre parcel owned by the District in Hendry County, west of LaBelle. Surveys and technical evaluations of the project site are complete. Water quality and ecological modeling are under development. The 30 percent project design has been initiated. Existing property leases are being coordinated with site preparation activities, and real estate for this project has been fully acquired.

C-44 Reservoir/Stormwater Treatment Area. The Acceler8 C-44 (St. Lucie Canal) Reservoir/STA project comprises three components of the larger Indian River Lagoon – South Project. The Acceler8 project consists of an approximately 3550 acre, 15-foot deep above-ground reservoir that will be located in the C-44 basin. The project also includes an approximately 6,100-acre STA to capture and treat the water before discharge to the St. Lucie Canal. The Phase I Feasibility Analysis and Conceptual Design for the C-44 Project were performed as part of a public/private partnership, which expired in December 2004. The District's contractor has performed a geotechnical investigation of the project site, performed water budget modeling, performed a review of the WaSh model for the C-44 basin, completed threatened and endangered species survey, and developed a conceptual configuration for this project. This configuration includes the three components specified in the Indian River Lagoon – South PIR: C-44 Reservoir, C-44 East STA, and C-44 West STA. A Phase I/Phase II Environmental Site Assessment has also been performed for the project site, and the contractor has completed approximately 60 percent of the BODR effort.

Everglades Agricultural Area Reservoir – **Phase 1 with Bolles and Cross Canals Improvements.** The Acceler8 EAA Reservoir project is a component of the larger EAA Reservoir project and is designed to provide significant additional water storage in the southern region of the Everglades Agricultural Area. The Phase 1 project is an above-ground reservoir for water storage, with a capacity of 190,000 acre-ft at a maximum depth of 12 feet. The reservoir will be constructed on a 16,700-acre parcel of land situated north of STA-3/4 and between the Miami and North New River canals. This Acceler8 project also includes conveyance capacity increases for the Bolles and Cross canals in order to provide improved flood protection and water flow capabilities for moving water to and from the EAA Reservoir and STAs. The Notice to Proceed for the BODR was issued in April 2005. The 30 percent design development has been initiated. Test cell investigations and water flow modeling are under way. Real estate has been 99 percent acquired.

Everglades Agricultural Area Stormwater Treatment Areas Expansion. The EAA STAs expansion will enlarge the size and enhance the performance of existing treatment areas created as part of the Everglades Construction Project (ECP). These constructed wetlands naturally reduce stormwater runoff pollution levels flowing from the EAA before entering the Everglades. This project will expand STA-2 by an additional 2,000 acres; and expand STA-5 by an additional 2,560 acres. Feasibility studies will determine optimal configuration of treatment works in the remaining land in both expansion areas. The Basis of Design Reviews for EAA STA Flow-way 5 Section 3 and STA-2 Cell 4 were completed in April and May, respectively. The Final BODR for Stormwater Treatment Area 6 was completed in June. Surveys and technical evaluations of the project sites are under way. Designs or project components are in development or being finalized, and the regional feasibility study has been initiated. Real estate has been completely acquired.

Water Preserve Areas. The Water Preserve Areas consist of a series of five project components located adjacent to the Everglades WCAs in Palm Beach, Broward and Miami-Dade counties. This Acceler8 project includes the construction of above-ground impoundments, a wetland buffer strip, pump stations, culverts, canals, water control structures and seepage control systems. The five components that comprise the WPAs are: (1) Site 1 Impoundment, (2) C-9 Impoundment, (3) C-11 Impoundment, (4) Acme Basin B Discharge, and (5) WCA-3A/3B Seepage Management.

Site 1 Impoundment. The Site 1 Impoundment Project features include an impoundment of 1,660 acres, eight feet deep, a seepage management system, 1,500 cubic feet per second (cfs) pump station, three gated culvert structures, improvements to the Hillsboro Canal, L-40 levee improvements, and recreational features. The Draft PIR was published in the Federal Register in February 2005. Public and agency review of the PIR concluded in April 2005. The BODR Notice to Proceed was issued in June 2005. The District's Governing Board Agenda in September 2005 included a request for authorization of a Letter of Support for the PIR. The BODR is scheduled to be completed in December 2005, after which the Notice to Proceed for Preliminary Engineering will be issued.

C-9 Impoundment. The C-9 Impoundment will store 6,600 ac-ft of water. Project features include a 1,075 cfs pump station, a gated spillway, gated culverts, C-9 canal conveyance upgrade to 2,500 cfs, a seepage canal with pump station, perimeter levee, windbreaks, and emergency overflow spillway. The Notice to Proceed for Preliminary Engineering was issued during August 2005. Preliminary Engineering is scheduled to be completed in the third quarter of FY2006, and construction is on schedule to begin during the fourth quarter of FY2006.

C-11 Impoundment. The C-11 Impoundment Project features include an impoundment of 1,850 acres, four feet deep, with a 2,575 cfs pump station, a three-bay gated spillway and gated culvert, an un-gated culvert, two fixed weir structures, seepage canals, embankments, and windbreaks. The Notice to Proceed for Preliminary Engineering was issued in August 2005. Preliminary Engineering is scheduled to be completed in the third quarter of FY2006, and construction is on schedule to begin during the fourth quarter of FY2006.

Acme Basin B Discharge. The Acme Basin B Project includes three components: (1) Section 24 Impoundment, which includes earthwork, levee, seepage canals, a natural area planted with wetland and upland vegetation and recreational components; (2) two 200 cfs Section 24 electric with diesel backup pump stations along with gated culverts; and (3) C-1 Canal Improvements consisting of approximately 4.5 miles of modified section for 220 cfs conveyance capacity. The Acme Basin B Discharge Project Draft BODR was completed in July 2005, and the final was completed in August. The Notice to Proceed for Preliminary Engineering was issued

during August 2005. This project is on schedule to start construction in the second quarter of FY2006.

WCA-3A/3B Seepage Management. The WCA-3A and 3B Levee Seepage Management Project features ecosystem restoration, seepage reduction in the amount of 156,000 ac-ft per year from WCA-3A/3B, enhancement of wetlands spatial extend, and incidental flood protection. The Notice to Proceed for Preliminary Engineering was issued in August 2005. Preliminary Engineering is scheduled to be completed in the third quarter of FY2006, and construction is on schedule to begin during July 2006.

Picayune Strand (Southern Golden Gate Estates) Restoration. The Picayune Strand Project involves the restoration of natural water flow across 85 square miles in western Collier County, drained in the early 1960s with the intention of extensive residential development. This development dramatically altered the natural landscape, changing a healthy wetland ecosystem into a distressed environment. The project includes 83 miles of canal plugs, 227 miles of road removal, and the addition of pump stations and spreader swales to aid in re-hydration of wetlands and maintenance of flood protection for the Northern Golden Gate Estates residential area. In 2003, the State of Florida began work to plug the northern seven miles of the Prairie Canal, one of the four large canals that will be filled, in an early effort to expedite restoration of critical western lands. As this work proceeds, work plans are being developed to complete the remaining components of this project. The Prairie Canal construction package includes plugging seven miles of canal using existing material adjacent to the canal (the first two miles were completed during 2004); clearing roadways to natural grade; monitoring plants and wildlife; and controlling exotics. Design was initiated in December 2004 and is scheduled to be completed in June 2006. The Final BODR for three pump stations was completed in June 2005. Real estate has been approximately 97 percent acquired. Preliminary Engineering for the pump station is scheduled to be completed in the first quarter of FY2006, with construction starting during the fourth quarter of FY2006.

Biscayne Bay Coastal Wetlands – **Phase 1.** The Biscayne Bay Wetlands Project is a component of a larger project that will expand and restore the wetlands adjacent to Biscayne Bay in Miami-Dade County, enhancing the ecological health of Biscayne National Park. This project consists of the design and construction of two essential components: Deering Estates Flow-way and Cutler Ridge Wetlands. The Notice to Proceed for the BODR was issued in May 2005, and the BODR is scheduled to be completed in the second quarter of FY2007. Surveying and geotechnical services and the hydraulic/hydrologic modeling are currently in progress. Ecosystem models are under development and include additional data collection from the Bay and surrounding wetlands. Initial alternatives have been identified. Real estate needs have yet to be determined. Final plans and specifications are scheduled to be completed during the third quarter of FY2007, with construction starting during the fourth quarter of that year.

C-111 Spreader Canal. The C-111 Spreader Canal Project is a multi-purpose project that provides for ecosystem restoration of freshwater wetlands, tidal wetlands and near-shore habitat; maintenance of flood protection; and recreation opportunities. Located in south Miami-Dade County, project works include pump stations, culverts, spreader canal, water control structures, and an STA. In addition, an existing canal and levee will be degraded to enhance sheetflow across the restored area. The PIR process for this project is proceeding and initial alternatives have been identified. Approximately 73 percent of the real estate has been acquired. The Notice to Proceed for the BODR was issued in June 2005; this report is scheduled to be completed during the second quarter of FY2006.

In addition to the environmental improvements, these Acceler8 projects will maintain existing levels of flood control and water supply options, along with the potential for recreational opportunities. The District and the USACE will continue their partnership in implementing CERP. Acceler8 projects will continue in a dual-track mode with the USACE and the District continuing in the planning phases for these and all CERP projects, while the District proceeds with the detailed design and construction of the Acceler8 projects. Additional information on these projects can be found on the Acceler8 web site at www.evergladesnow.org.

Pilot Projects

Pilot projects will be conducted to assist in CERP implementation. Three projects are designed to address the technical and regulatory uncertainties regarding regional implementation of ASR projects. Three other projects are designed to test other proposed technologies. PMPs have been completed for all of the projects, and the PDTs have completed or are working on the Pilot Project Design Reports for each pilot project. A map depicting the location of these seven pilot projects is presented in **Figure 7A-1**.




Figure 7A-1. General location of CERP pilot projects.

Restoring any major part of the Everglades will involve some technical exploration. The SFWMD and the USACE are moving forward with the pilot projects for ASR, which is untried on the scale envisioned in CERP. Although these projects are awaiting congressional authorization and appropriations, design and other activities have proceeded, and a contract for surface facilities construction at one of the pilot sites will be awarded by the fourth quarter.

If the wells utilizing this 35-year-old technology work as expected, then they can help replenish urban drinking-water supplies, irrigate farmland, and nourish natural areas while requiring very little land for a very large water return. FY2005 highlights of these and other CERP pilot projects are provided below.

STATUS OF PILOT PROJECTS

Aquifer Storage and Recovery Pilot Projects. ASR technology has been demonstrated and is feasible but has not been tested on the scale that is required for CERP. The ASR pilot projects at Lake Okeechobee, the Caloosahatchee (C-43) River, and the Hillsboro Canal are being implemented to answer questions of scale. These pilot projects will provide the technical detail for additional plan formulation and development, in the form of a technical data report. From this information, the number and location of proposed wells and any specific treatment requirements will be determined. This work is awaiting the Record of Decision (ROD) for the Environmental Impact Statement (EIS). The Notice to Proceed for the construction contact for the Hillsboro ASR Pilot Project is scheduled to be issued before the end of calendar year 2005. Comprehensive Everglades Restoration Plan Regulatory Act (CERPRA) permits for the Lake Okeechobee sites are pending, and congressional appropriation is needed to facilitate construction of the Lake Okeechobee and Caloosahatchee sites. The major milestones for these ASR pilot projects are provided in Table 7A-8.

Lake Okeechobee ASR Pilot. This pilot project is necessary to identify the most suitable sites for the ASR wells in the vicinity of Lake Okeechobee and to identify the optimum configuration of those wells. Additionally, the Lake Okeechobee ASR Pilot project will determine the specific water quality characteristics of waters to be injected, the specific water quality characteristics and amount of water recovered from the aquifer, and the water quality characteristics of the receiving aquifer. Further information from the pilot project will provide the hydrogeological and geotechnical characteristics of the upper Floridan aquifer system (FAS) within the region, and the ability of the upper FAS to maintain injected water for future recovery.

<u>Caloosahatchee River (C-43) Basin ASR Pilot.</u> The Caloosahatchee River ASR Pilot project will provide information regarding the characteristics of the aquifer system within the Caloosahatchee River Basin, as well as determine the hydrogeological and geotechnical characteristics of the upper Floridan aquifer.

<u>Hillsboro ASR Pilot</u>. The Hillsboro Site 1 above-ground impoundment operates in conjunction with multiple ASR wells in order to maximize the benefits of the impoundment. A pilot project for these wells is necessary to determine the hydrogeological and geotechnical characteristics of the soils and aquifer, the most suitable sites for the ASR wells in the vicinity of the impoundment, and the optimum configuration of those wells. The Hillsboro ASR Pilot project will also determine the specific water quality characteristics of water within the aquifer, as well as the quality of water proposed for injection and the water quality characteristics of water recovered from the aquifer.

Milestones	Lake Okeechobee	Hillsboro	Caloosahatchee
Project Management Plan	March 2001	March 2001	February 2002
Pilot Project Design Report	October 2004	October 2004	October 2004
Project Cooperation Agreement	December 2005	December 2005	December 2005
Construction	March 2006	August 2005	September 2006
Testing	March 2009	March 2009	March 2009
Technical Data Report	September 2009	September 2009	September 2009

Table 7A-8. Aquifer Storage and Recovery (ASR) major milestones.

Lake Belt In-Ground Reservoir Technology Pilot. Several projects recommend the use of areas where lime rock mining will have occurred. The initial design of these reservoirs includes subterranean seepage barriers around their perimeter in order to enable drawdown during dry periods, prevent seepage losses, and prevent water quality impacts due to transmissivity of the aquifer in these areas. The Lake Belt In-Ground Reservoir Technology Pilot project is required to determine construction technologies, storage efficiencies, impacts on local hydrology, and water quality effects. Water quality assessments will include a determination as to whether the in-ground reservoirs and seepage barriers will allow for storage of untreated waters without concern for groundwater contamination. This project was on hold during FY2005.

L-31N Seepage Management Pilot. The purpose of the L-31 N Seepage Management Pilot Project is to determine the appropriate technology needed to control seepage from the ENP and provide the appropriate amount of wet season groundwater flow that will minimize potential impacts to the Miami-Dade County's West Wellfield and freshwater flows to Biscayne Bay. In November 2004, a Seepage Management Sub-team was assembled to develop options and alternatives that potentially could address seepage by 2010. In February 2005, six seepage management options were presented, and the team was directed to evaluate a seepage barrier along a portion of the L-30 levee north of U.S. Highway 41. Seepage barrier scale and cost comparisons were presented in May 2005, and the USACE proposed to request headquarter approval to increase the project funding limit and expand the area, while the District reviews alternative funding sources. These changes require a PMP revision; a review and comment period for federal, state, and local agencies; and approval by the USACE's Project Review Board and District's Executive Director. These activities may occur during the upcoming fiscal year, with the resumption of the Pilot Project Design Report preparation in the first quarter of FY2006, pending WRDA 2005 authorization.

Wastewater Reuse Technology Pilot. The Wastewater Reuse Pilot Project will address water quality issues associated with discharging reclaimed water into natural areas, such as the West Palm Beach Water Catchment Area, Biscayne National Park, and the Bird Drive Basin, as well as determine the level of superior treatment and the appropriate methodologies for that treatment. The PMP and Technical Report were completed in the first quarter of FY2005. In accordance with the MISP, this project was then placed on hold until 2015.

More detailed information on each of the CERP pilot projects and status reporting can be found on the CERP web site and in the Volume II Consolidated Project Report Database.

Feasibility Studies

The time frame of the Restudy did not permit a thorough investigation of all the regional water resource challenges of South Florida. Accordingly, a handful of new studies were proposed. These studies will be conducted under the authority of WRDA 1996, which allows for the continuation of studies and analyses that are necessary to further CERP (see www.evergladesplan.org/pm/studies/studies.cfm).

These studies will investigate conceptual designs, and make regional recommendations for meeting the future needs of agricultural, urban, and environmental users. This CERP Annual Report includes one reconnaissance study (Additional Water for the ENP and Biscayne Bay) and seven feasibility studies as follows:

- Additional Water for Everglades National Park and Biscayne Bay Reconnaissance Study
- Comprehensive Integrated Water Quality Feasibility Study
- Florida Bay / Florida Keys Feasibility Study
- Indian River Lagoon North Feasibility Study
- Indian River Lagoon South Feasibility Study
- Southwest Florida Feasibility Study
- Water Preserve Areas Feasibility Study

Notably, after a decade of study and development, the PIR for the Indian River Lagoon – South Plan, an important CERP project, was completed and submitted to the U.S. Congress in August 2004. The project is included in the U.S. House of Representatives version of WRDA 2005.

A map of the Feasibility Study locations is provided as **Figure 7A-2**. An overview of these studies and their status during FY2005 is provided below.




Figure 7A-2. Location map of feasibility studies within the SFWMD.

Additional Water for Everglades National Park and Biscayne Bay Reconnaissance Study. The USACE initiated a reconnaissance study to investigate the need for, quantity needed, timing and distribution, and impacts and benefits associated with providing additional water to Everglades National Park and Biscayne Bay in association with the CERP. The Final Reconnaissance Study Report confirmed that federal participation is warranted to proceed to a feasibility-level study; however, a non-federal sponsor for the feasibility phase must be identified. The report also recommended deferral of the feasibility phase until completion of the technical documentation report to be prepared for the Initial CERP Update. Miami-Dade County Department of Environmental Resource Management (DERM) is the local sponsor for the Biscayne Bay Feasibility Study, which is composed of three phases: Phase I involves numerical Hydrodynamic modeling; Phase II applies the water quality tool; and Phase III provides numerical biological modeling. Key milestones are as follows: the Phase II Feasibility Study was initiated in June 2001; the Request for Proposals for Phase II modeling was issued in August 2004; the Phase II Draft Report and Statement of Work were completed in June 2005; and completion of the Phase II Feasibility Study is awaiting funding.

Comprehensive Integrated Water Quality Feasibility Study. The Comprehensive Integrated Water Quality Feasibility Study is a study co-sponsored by the USACE and the FDEP. The study is the result of a recommendation of the Restudy, which recognized the need for a comprehensive water quality plan that would integrate the CERP projects and other federal, state, and local government programs. The PMP was presented for the Project Review Board's approval during FY2004. Negotiation of a Feasibility Study Cost-Sharing Agreement between the USACE and the FDEP is pending.

Florida Bay and Florida Keys Feasibility Study. The project authorization for the Restudy also directs the development of a hydrodynamic model for Florida Bay. Other related activities in the Florida Bay and Florida Keys Feasibility Study include the development of data in support of understanding the effect of the C&SF Flood Control Project on historic and current pathways and volumes of freshwater inflows into Florida Bay, the effect of freshwater inflows on salinity, and determining the biological responses to changes in salinity gradients and salinity fluctuations. Hydrodynamic model runs consistent with the CERP Guidance Memoranda continued during FY2005. Integration of the Water Quality Model and completion of Management Scenarios modeling is planned for FY2006. By the end of FY2006, it is anticipated that the Modeling Report and the transfer of technology will be completed.

Indian River Lagoon – North Feasibility Study. Issues under consideration for the Indian River Lagoon – North Study include improving habitat, improving circulation, improving water quality, developing a sediment strategy, better control of runoff, exotic vegetation removal, and increasing recreational opportunities. The St. Johns River Water Management District is the local sponsor for this effort, which will improve habitat, circulation, and water quality; develop a sediment strategy; provide better control of runoff; remove exotic vegetation; and increase recreational opportunities. The PMP was completed in April 2004.

Indian River Lagoon – South Feasibility Study. The Indian River Lagoon – South Feasibility Study investigated the options to alter the detrimental affects of the flow of surface waters through the existing Central and Southern Florida (C&SF) canal system to the St. Lucie Estuary and Indian River Lagoon. The C&SF project features in this study area are C-25 (Belcher Canal), C-24 (Diversion Canal), C-23, and C-44 (St. Lucie Canal). This study focused on making improvements, which will restore the environmental health of the receiving water bodies as well as their watershed. The results of this study produced a final PIR in March 2004. The PIR plan, which will create habitat improvement in the Estuary and Lagoon, is awaiting authorization under

a Water Resources Development Act. Topographic and geotechnical surveys were completed in FY2005 for the C-23/C-24 Reservoir and STA components of the project. Native pine seedlings were planted and construction progressed during the year at the Allapattah Natural Storage Area.

Southwest Florida Feasibility Study. The Southwest Florida Feasibility Study will identify water resource related problems and opportunities and provide a framework to address the health of aquatic ecosystems, water flows, water quality, water supply, flood protection, wildlife, biological diversity, and natural habitat. The PMP was completed in 2002. During FY2004, work continued on development of the regional simulation model and the four sub-basin simulation models. Development of agriculture and urban demand projections and the development of ecological assessment tools also continued. Preparation for the Feasibility Scoping Meeting is under way, four sub-regional hydrologic models are nearing completion, and calibration is presently under review. The regional model is under development and the topographic data layer is complete. The Feasibility Scoping Meeting is scheduled in October 2005, and the Final Feasibility Report is expected to be issued during 2008.

Water Preserve Areas Feasibility Study. The WPAs Plan in Palm Beach, Broward, and Miami-Dade counties is an essential element of CERP, comprising an interconnected series of marshlands, impoundments, STAs, conveyance, and aquifer recharge areas. The WPAs provide a critical source for new water by reducing undesirable losses from the natural system through seepage and capturing and storing stormwater runoff that was previously discharged to tide. The study provides the basis of information for the PIRs that will be developed for the following projects:

- Strazzulla Wetlands
- Site 1 Impoundment
- C-4 Structure
- Bird Drive Recharge Area
- Broward County WPA (includes C-9 Impoundment/STA, C-11 Impoundment and Diversion Canal, and WCA-3A/3B Levee Seepage Management)
- WCA-2B Flows to the ENP (also includes Phase 1 of Central Lake Belt Component and WCA-3 Flows to the Central Lake Belt)
- WPA Conveyance (includes Dade-Broward Levee Improvements and Phase 1 of North Lake Belt Component)

Each of the projects which resulted from this study is highlighted in the *Other SFWMD CERP Projects* section of this chapter, and is detailed in the Volume II Consolidated Project Report Database and on the CERP web site.

Critical Restoration Projects

The Everglades and South Florida Ecosystem Restoration Critical Projects were authorized by WRDA 1996, with modification in WRDA 1999. These projects were required to produce immediate, independent, and substantial environmental restoration benefits, and to be consistent with the Conceptual Plan of the Governor's Commission, which was created to promote a sustainable South Florida ecosystem. Seventy-five million dollars in federal funds were authorized for appropriation, to be matched by local sponsors, while the maximum federal expenditure on any one project was capped at \$25 million. To assist with implementation of these Critical Projects, \$7 million in federal funds for land acquisition were transferred to the state through a grant administered by the USDOI.

These relatively small projects were determined to be crucial to the restoration of the South Florida ecosystem, and were authorized prior to CERP. Active critical projects for which the SFWMD is the local sponsor include Lake Okeechobee Water Retention/Phosphorus Removal, Lake Trafford Restoration, Southern CREW/Imperial River Flow-way, Ten Mile Creek, and Western Tamiami Trail Culverts (**Figure 7A-3**). These projects are being implemented along with CERP projects. Brief letter reports were prepared for each of these projects, instead of PMPs or PIRs, and are available on the USACE's Jacksonville District web site at www.saj.usace.army.mil.

During the past five years, the Department of Community Affairs, the District, the Seminole Indian Tribe of Florida, and the USACE completed the Florida Keys Carrying Capacity Study, the East Coast Canal Structures Project, and the Western C-11 Water Quality Improvement Project, while making substantial construction progress on others. By the end of 2008, construction will be complete on the projects including: Seminole Big Cypress Water Conservation Plan, Lake Okeechobee Water Retention and Phosphorus Removal, Ten Mile Creek, and Lake Trafford Restoration.

Cost estimates for the Critical Restoration Projects have increased since the start of the program due to escalation, unexpected site condition, design modifications needed to meet project goals and receipt of higher bids for construction than estimated. Under the current federal appropriation authority, federal contributions are insufficient to share construction costs with the District on Southern CREW, Lake Trafford, and Tamiami Trail Culverts. Accordingly, the District is proceeding with construction on all or a portion of these projects with its own funding. Recently introduced WRDA bills include language that will raise the federal program cap from \$75 to \$95 million and the per-project cap from \$25 to \$30 million. Raising federal contribution caps on the program and its projects will allow the USACE to share increased project costs.

The Critical Restoration Projects have produced better tools for evaluating the effects of local public policies in the Florida Keys, related to dry-season water table, reduced freshwater losses from the Pensucco Wetlands and reduced discharges of nutrients and other pollutants from populated areas into WCA-3A. As the remaining projects are completed they will restore more natural flows into estuaries, filter nutrients from flows into Lake Okeechobee, regain lost freshwater storage, and rejuvenate wetlands in South-Central Florida.




Figure 7A-3. Location map of critical restoration projects.

STATUS OF CURRENT CRITICAL RESTORATION PROJECTS

Ten Mile Creek. The Ten Mile Creek Basin contributes the second largest volume of stormwater of the St. Lucie Estuary's five tributary basins. The Ten Mile Creek project is located at the headwaters of the North Fork of the St. Lucie River Aquatic Preserve. This project was initiated a decade ago to moderate high-water volume freshwater flows and salinity fluctuations in the St. Lucie Estuary, to reduce sediment and nutrient loads, and to benefit estuarine habitat. Capital construction is on schedule to be completed in December 2005. Construction of the telemetry tower commenced during FY2005, and installation of telemetry equipment is scheduled to be completed in the second quarter of FY2006, at which time the Interim Operations and Testing Phase will begin. Interim testing and monitoring will progress over the following 12–18 months with periodic safety inspections.

Western Tamiami Trail Culverts. Work progressed during FY2005 on culvert penetrations, guard rails, and ancillary components along the first five miles beginning at State Road 92 and proceeding eastward. These five miles will be completely repaved by the end of the current fiscal year. Seven culverts are scheduled to be installed during FY2006, and project construction is expected to be completed by the end of the third quarter. Construction for this project, which is currently on time and within budget, is scheduled to be completed in May 2006. The Tamiami Trail Phase I work has been incorporated into the Picayune Strand PIR. Once the PIR is authorized by the U.S. Congress, the Tamiami Trial Project Cooperation Agreement (PCA) will be voided and the Tamiami Trail Phase I will be fully eligible for cost share under the Picayune Strand project. At that point, a new PCA will be negotiated for the Tamiami Trail Phase II. The USACE is the lead agency for Tamiami Trail Phase II.

Southern CREW/Imperial River Flow-way. This project involves the acquisition of 4,670 acres and their restoration to a natural state to reestablish more natural flow patterns in the Southern Corkscrew Regional Ecosystem Watershed, restore the Imperial River's natural flow way to Estero Bay and reduce river nutrients. During FY2005, work continued on phases 2 and 3 of the project, and demolitions were completed on previously acquired lands. Completion of this project is awaiting receipt of grant monies from the Department of the Interior.

Lake Trafford Restoration. The Lake Trafford Restoration project will dredge organic sediment from Lake Trafford to improve lake water quality and subsequent flows to the Corkscrew Swamp Sanctuary and regional ecosystem watershed, and the Florida Panther National Wildlife Refuge. A park dedication and Lake Trafford Restoration celebration was held in May. Earthwork for the containment facility started in 2004, and will be completed in 2005. Dredging of organic sediment from the lake bottom will proceed during 2006 to improve water quality. This project is funded completely by the SFWMD.

Lake Okeechobee Water Retention/Phosphorus Removal. The Lake Okeechobee Water Retention / Phosphorus Removal project consists of design and construction of stormwater treatment areas for Taylor Creek and Nubbin Slough to capture and attenuate peak flows from portions of the watershed and to improve water quality. Both STAs are located in Okeechobee County, and are the first to be constructed north of the Lake. Construction at the 190-acre STA on Grassy Land Ranch on Taylor Creek was completed during FY2005. Construction at the 780-acre Nubbin Slough STA on the former New Palm/Newcomer Dairy site will be completed in early FY2006.

SUMMARY OF COMPLETED CRITICAL RESTORATION PROJECTS

East Coast Canal Structures (C-4). This project involved the construction of a gated water control structure in the C-4 basin to raise surface water and groundwater levels, increase aquifer recharge, and reduce seepage. Construction was completed in May 2003.

Western C-11 Water Quality Improvement. This project involved construction of a spill way structure in the C-11 canal to separate clean seepage flows from stormwater flows and to construct a pump station to pump clean flows into WCA-3A. The purpose of this project was to correct pumping of untreated agricultural and urban stormwater runoff from the western C-11 basin into WCA-3A. Construction of the spillway was completed in February 2005, and the structure was turned over in March 2005 for District operation.

Other SFWMD CERP Projects

Work has commenced on several other CERP projects; the SFWMD is the local sponsor for most of these other projects. The PMPs have been completed for many of these projects, and PIRs have been initiated. Up-to-date information on these newly rescheduled projects can be found on the CERP web site at www.evergladesplan.org. Acceler8 projects can be viewed on the Acceler8 web site at www.evergladesnow.org. A map of these project locations is provided as **Figure 7A-4**.




Figure 7A-4. Location map of other CERP projects currently being implemented.

Acme Basin B Discharge. The purpose of the Acme Basin B project is to provide water to the Arthur R. Marshall Loxahatchee National Wildlife Refuge (Refuge) that would otherwise be lost to tide. The District has included this project in the Acceler8 initiative in order to comply with the Everglades Forever Act target date of December 2006. The Alternative Formulation Briefing was held in June 2005. The Draft PIR/National Environmental Protection Act (NEPA) document was completed in FY2005, and Public Review is scheduled to be completed by the end of the calendar year. The PIR is expected to be completed in FY2006, and the construction Notice to Proceed is scheduled to be issued in the coming fiscal year.

ASR Regional Study. Major tasks of the ASR Regional Study include well drilling and testing, tracer tests, subsurface water-rock-microorganisms interaction studies, groundwater-level monitoring, and environmental characterization. Ecological risk assessments, groundwater modeling, engineering and geotechnical studies, geophysical surveys, groundwater quality monitoring, and integration of pilot project results are also included. This work is currently awaiting the Record of Decision (ROD) for the Environmental Impact Statement (EIS). The Notice to Proceed for the construction contract for the Hillsboro ASR Pilot Project, the results of which will be incorporated in this study, will be issued by the first quarter of FY2006. CERPRA permits for the Lake Okeechobee sites are pending, and congressional appropriation is needed to facilitate construction of the Lake Okeechobee and Caloosahatchee sites.

Big Cypress/L-28 Interceptor Modifications. This project includes modification of levees and canals, water control structures, pumps, and STAs with a total storage capacity of 7,600 ac-ft located within and adjacent to the Miccosukee and Seminole Indian Reservations in Collier and Hendry counties. The purpose of this project is to reestablish sheetflow from the West Feeder Canal across the Big Cypress Reservation and into the Big Cypress National Preserve, maintain flood protection on Seminole Tribal lands, and ensure that inflows to the North and West Feeder Canals meet applicable water quality standards. This project is not currently authorized.

Bird Drive Recharge Area. This separable element, whose purpose was to recharge groundwater and reduce seepage from the ENP buffer area by increasing water elevations east of Krome Avenue in western Miami-Dade County, has been incorporated into the Everglades National Park Seepage Management Project.

Biscayne Bay Coastal Wetlands. This project incorporates the L-31 East Flow Redistribution Critical project. The Biscayne Bay Coastal Wetlands project is necessary to properly distribute freshwater flows to the estuary, and includes five sub-components in southeast Miami-Dade County: Deering Estate Flow-way, Cutler Wetlands, L-31 East Flow-way, North Canal Flow-way, and Barnes Sound Wetlands. The Biscayne Bay Coastal Wetlands has been established as one of the Acceler8 efforts; the portions being accelerated are the northern Deering Glade and Cutler Wetlands. The Tentatively Selected Plan was identified in FY2005. The Alternative Formulation Briefing is expected to be held in January 2006, and the Draft PIR/EIS is anticipated to be published in the Federal Register in July 2006.

Broward County Secondary Canal System. The Broward Secondary Canal System Acceler8 project will reduce water shortages in local wellfields and stabilize saltwater interface. The project includes a series of water control structures, pumps, and canal improvements in the C-9, C-12, and C-13 canal basins and the east basin of the North New River Canal in Broward County. This project has not started.

Broward County Water Preserve Area. The Broward WPA project features the C-9 Impoundment and STA, which will encompass 1,739 acres at a depth of four feet; the

C-11 Impoundment, which includes Compartment A (1,477 acres and four feet deep) and Compartment B (218 acres and two feet deep); a Seepage Management Area, which includes a buffer strip and three structures; and North New River Channel modifications from the C-11 Impoundment to the Seepage Management Area. The Draft PIR/EIS is scheduled to be released for Public Review in October 2005 and is expected to be noticed in the Federal Register in November 2005. The Public Review period is scheduled to be completed in December 2005. The Final PIR is on schedule to be completed in April 2006. Pre-construction engineering and design activities on the C-9 Impoundment/STA, C-11 Impoundment, and Seepage Management Area features have commenced in accordance with the Acceler8 initiative. Construction is scheduled to begin on these features in summer 2006.

C-4 Structure. This component is a water control structure in the C-4 canal, just east of the intersection with the C-2 canal in Miami-Dade County. The purpose of this structure (S-380E) is to divert water south into the C-2 for groundwater wellfield recharge. This will provide more freshwater flows to the central Biscayne Bay area. The work is currently on hold and may be proposed under a separate authority or performed by the District.

C-43 Basin ASR – Part 2. The C-43 Basin Aquifer Storage and Recovery Part 2 project is the second part of the C-43 Basin Storage Reservoir and ASR component. The project includes ASR wells with a total capacity of approximately 220 million gallons per day and associated pre- and post-water quality treatment located in the C-43 Basin in Hendry, Glades, or Lee counties. This project has not started.

C-43 Basin Storage Reservoir – Part 1. The C-43 Basin Storage Reservoir – Part 1 project includes an above-ground reservoir with a total storage capacity of approximately 160,000 ac-ft, which will capture C-43 basin runoff and releases from Lake Okeechobee. The reservoir will be designed for water supply benefits, some flood attenuation, and water quality benefits. The PMP is under revision to reflect updated information that is needed to complete the PIR. The FSM was held in February 2005. The Guidance Memorandum was received in June 2005. The Alternative Formulation Briefing is scheduled for October 2005, and the Draft PIR is scheduled to be published in the Federal Register in August 2006. This project is included in the District's Acceler8 initiative, with construction scheduled to begin in June 2007.

C-111 Spreader Canal. The C-111 Spreader Canal project will reestablish sheet flow and hydrologic connectivity between natural areas in the Southern Glades and Model Lands of Southern Miami-Dade County, resulting in improved hydropatterns and a sustainable ecosystem. Specific project features include a 3,200 acre STA, enlarging pump station S-332E, extending the originally proposed spreader canal to the Model Lands east of Card Sound Road, installing culverts under U.S. Highway 1 and Card Sound Road, backfilling part of C-111, removing S-18C and S-197, and backfilling C-110. The Feasibility Scoping Meeting was held in April 2005. The BODR Notice to Proceed was issued in June 2005 and is expected to be completed in February 2006. It is anticipated that the USACE District Engineer will be briefed on the Tentatively Selected Plan in November 2005. The USACE is scheduled to hold an Alternative Formulation Briefing in March 2006. This project is included in the District's Acceler8 initiative, with construction scheduled to begin in November 2007.

Caloosahatchee Backpumping with Stormwater Treatment. The Caloosahatchee Backpumping with stormwater treatment project includes pump stations and an STA with a total capacity of approximately 20,000 ac-ft located in the C-43 basin in Hendry and Glades counties. This feature will capture excess C-43 basin runoff, which will be used to augment regional system water supply. This project has not started.

Central Lake Belt Storage Area. The Central Lake Belt Storage Area project includes pumps, water control structures, a stormwater treatment and a combination above-ground and in-ground storage reservoir with a storage capacity of approximately 190,000 ac-ft located in Miami-Dade County. The project will store excess water from WCA-2 and WCA-3 and provide environmental water supply deliveries to Northeast Shark River Slough, WCA-3B, and Biscayne Bay. This project has not started.

EAA Storage Reservoirs – Phase 1. This project is located in the Everglades Agricultural Area in western Palm Beach County on lands purchased in the Talisman Land Agreement. The objective of the EAA Storage Reservoirs project is habitat improvement of Lake Okeechobee and the estuaries and habitat improvement of the Everglades Protection Area (EPA). WRDA 2000 conditionally authorized Phase 1, which is the construction of two 20,000-acre storage cells that will provide for 240,000 ac-ft of storage. Major milestones for the current PIR phase include completion of alternative evaluation and modeling in October 2004. Alternatives were compared in December 2004. The Tentatively Selected Plan was completed in May 2005. The Draft PIR is expected to be issued for Public Review by October 2005. The Final PIR is scheduled to be posted for Public Review in February 2006. This project is included in the District's Acceler8 undertaking, which will result in starting the initial construction phase in 2006; completion is scheduled for 2009, three years ahead of schedule.

EAA Storage Reservoirs – Phase 2. WRDA 2000 conditionally authorized Phase 1 for the construction of two 20,000-acre storage cells. This project is the second part of the EAA Storage Reservoir component. Phase 2, which is not currently authorized, envisions an additional 20,000-acre storage cell in western Palm Beach County. This project will further improve the timing of environmental deliveries to the Water Conservation Areas, including reducing damaging flood releases from the EAA to the WCAs and reducing Lake Okeechobee regulatory releases to the estuaries. This project has not started.

Everglades National Park Seepage Management. The ENP Seepage Management project features a levee seepage management feature, which will be constructed in the vicinity of L-30/L-31N. Groundwater wells will be constructed to eliminate or return wet season canal underflow to the ENP. The relocation of the S-356, a Modified Water Deliveries structure, is possible to discharge sheetflow to the North East Shark River Slough. The Bird Drive Recharge Area has been incorporated into this project to recharge groundwater and reduce seepage from the Park by increasing water table elevations east of Krome Avenue; this facility will also provide C-4 flood peak attenuation and water supply deliveries to the South Dade Conveyance System and North East Shark River Slough. A site visit was conducted in June 2005. The PIR phase is on schedule to be initiated during the first quarter of FY2006.

Florida Keys Tidal Restoration. The Florida Keys Tidal Restoration project includes the use of bridges or culverts to restore the tidal connection between Florida Bay and the Atlantic Ocean in Monroe County. With the exception of the baseline monitoring collection effort, which has progressed under an external contract, this project was placed on hold during FY2004 pending implementation of the MISP. All other work on delivery of PIR products has been halted at the direction of the USACE.

Flow to Eastern Water Conservation Area. The purpose of the Flows to Eastern Water Conservation Area project is to attenuate high stages in WCA-2 and WCA-3 and transport this excess water to the Central Lake Belt Storage Area where it will be stored to meet downstream demands in WCA-3B. This project is not currently authorized.

Flow to Northwest and Central WCA-3A. This project includes relocation and modifications to pump stations and development of a spreader canal system in WCA-3A in western Broward County in order to increase environmental water supply availability, increase depths, and extend wetland hydropatterns. The PMP was initiated in October 2002, but was stopped in March 2003, and has remained on hold throughout FY2004 and FY2005. This project is not currently authorized.

Hillsboro Aquifer Storage and Recovery – **Part 2.** The Hillsboro ASR – Part 2 project includes a series of ASR wells with a total capacity of approximately 150 million gallons per day and associated pre- and post-water quality treatment, which will be located adjacent to the reservoir or along the Hillsboro Canal. The purpose of this project is to supplement water deliveries to the Hillsboro Canal during dry periods, thereby reducing demands on Lake Okeechobee and the Refuge. This project has not started and is not currently authorized.

Indian River Lagoon–South. The Indian River Lagoon – South project provides the opportunity to meet wetland restoration and spatial extent goals of CERP in Martin, St. Lucie, and Okeechobee counties. More than 36,000 acres of land, or 31 percent of the total project, is in public control. Project authorization is expected in fall 2005. The C-44 reservoir and STA design is ongoing under the Acceler8 initiative, with test cell construction scheduled to begin in February 2006, and construction of the reservoir and STA to start in June 2007. Prior to plans and specifications, the C-23/C-24 reservoir and STAs surveys, geotechnical investigations, and cultural resource investigations are in progress. Land acquisition, design, and construction for the Allapattah Natural Storage Area also are in progress. Construction work at Allapattah includes prescribed burns, ditch filling and plugging, removal of exotic and invasive plant species, and planting of native pine seedlings. Prescribed burns were conducted at Allapattah during the second quarter of FY2005, and native pine seedlings were planted. Geotechnical and topographical surveys were completed during the third and fourth quarters for the C-23/C-24 Reservoirs and STAs. In August the District's Governing Board approved a passive public use contract for Allapattah.

Lake Istokpoga Regulation Schedule. The Lake Istokpoga Regulation Schedule Review Project was incorporated into the Lake Okeechobee Watershed Project, which will enable efficient consideration of operational and structural solutions that address water resources issues in both lakes.

Lake Okeechobee Aquifer Storage and Recovery. The Lake Okeechobee ASR project will provide additional regional storage while reducing evaporation losses and the amount of land removed from current use that normally is associated with above-ground reservoirs. This project, authorized under WRDA 1999, will increase the lake's water storage capability to better meet water supply demands. It will manage a portion of regulatory releases from the Lake, primarily to improve Everglades hydropatterns and to meet supplemental water supply demands of the Lower East Coast. This project will reduce harmful regulatory discharges to the St. Lucie and Caloosahatchee estuaries and maintain and enhance the existing level of flood protection. This project has not started.

Lake Okeechobee Watershed. The goals of the Lake Okeechobee Watershed project are to provide for better management of lake water levels, improve lake water quality, reduce damaging releases to the estuaries, restore isolated wetlands in the watershed, and resolve water resource problems in Lake Istokpoga. The PDT is developing plans that meet updated cost estimates and looking for opportunities to maximize performance and minimize costs, while maximizing phosphorus load reduction, improving lake water management, improving the ecology of Lake Istokpoga, maintaining water supply, and containing costs. A watershed assessment was

completed during the first quarter of FY2005. Field data collection for the Engineering and Design Appendix of the PIR was completed in the third quarter. The AFB will be held during FY2006.

Loxahatchee National Wildlife Refuge Internal Canal Structures. The Refuge Internal Canal Structures project includes two water control structures in the perimeter canals encircling the Refuge in Palm Beach County, in order to improve the timing and location of water depths within the Refuge. This project has not started and is not currently authorized.

Melaleuca Eradication and Other Exotic Plants. The Melaleuca Eradication and Other Exotic Plants project is a two-part plan to enhance efforts to control invasive exotic plant species in South Florida. This project includes the mass rearing and controlled release of biological agents throughout South Florida, and preparing a report to further identify the overall problem with exotic invasive plants and providing recommendations on further federal involvement. The PMP was approved by the District in January 2005, and the Work-in-Kind letter was signed by the USACE's District Engineer in February 2005. Development of the PIR is in progress.

Modify Holey Land Wildlife Management Area Operation Plan. This project consists of a modification to the current operating plan for Holey Land Wildlife Management Area (WMA) to implement rain-driven operations for this area. These new operational rules are intended to improve the timing and location of water depths within this WMA. This project has not started and is not currently authorized.

Modify Rotenberger Wildlife Management Area Operation Plan. This project consists of a modification to the current operating plan for Rotenberger WMA to implement rain-driven operations for this area. These new operational rules are intended to improve the timing and location of water depths within the Rotenberger WMA. This project has not started and is not currently authorized.

North Lake Belt Storage Area. This project includes canals, pumps, water control structures, and an in-ground storage reservoir with a total capacity of approximately 90,000 ac-ft located in Miami-Dade County. The purpose of this project is to capture and store a portion of the stormwater runoff from the C-6, Western C-11, and C-9 basins. This project has not started and is not currently authorized.

North Palm Beach County – Part 1. This project will increase water supplies to the Grassy Waters Preserve and Loxahatchee Slough, enhance hydropatterns, increase base flows to the Northwest Fork of the Loxahatchee River and reduce high discharges to the Lake Worth Lagoon. The PMP was completed during FY2005. The Final Report for the L-8 Reservoir Test was completed in the second quarter of this fiscal year, and conceptual design was started for the L-8 Reservoir Pump Station. In the fourth quarter of FY2005, the District started construction on the G-161 structure and on widening the M canal. For FY2006, design of the L-8 pump station will be completed and the Tentatively Selected Plan will be identified during the second quarter. In the fourth quarter of FY2006, the USACE will hold an Alternative Formulation Briefing; and the District will start construction of the L-8 pump station and complete construction of the G-161 structure.

North Palm Beach County – Part 2. This project includes six separable elements including Pal-Mar and J.W. Corbett Wildlife Management Area Hydropattern Restoration, L-8 Basin Modifications, C-51 and L-8 Reservoir, Lake Worth Lagoon Restoration, C-17 Backpumping and Treatment, and C-51 Backpumping and Treatment. These separable elements have been combined into a single project to address the interdependencies and tradeoffs between the

different elements and provide a more efficient and effective design of the overall project. This project has not started and is not currently authorized.

Palm Beach County Agricultural Reserve Reservoir – Part 1. This project includes ASR wells with a total capacity of 75 million gallons per day and associated pre- and post- water quality treatment located adjacent to the reservoir. The purpose of this project is to supplement water supply deliveries for central and southern Palm Beach County by capturing and storing excess water currently discharged to the Lake Worth Lagoon. This project has not started and is not currently authorized.

Site 1 Impoundment. The purpose of this project is to supplement water deliveries to the Hillsboro Canal by capturing and storing excess water currently discharged to the Intracoastal Waterway. These supplemental deliveries will reduce demands on Lake Okeechobee and the Refuge. The impoundment pool will also provide groundwater recharge, reduce seepage from adjacent natural areas, and prevent saltwater intrusion by releasing impounded water back to the Hillsboro canal when conditions dictate. Some measure of flood protection may be provided along with water quality improvements. Plan formulation and PIR and NEPA activities continued on schedule during FY2005 for this project, and are expected to be complete during the fourth quarter. Pre-construction Engineering and Design activities have commenced in accordance with the Acceler8 program, and construction is scheduled to begin in summer 2006.

Southern Golden Gate Estates (Picayune Strand) Hydrologic Restoration. This Acceler8 project includes a combination of spreader channels, canal plugs, road removal, and pump stations in the Western Basin and Big Cypress, Collier County, south of I-75 and north of U.S. 41 between the Belle Meade Area, and the Fakahatchee Strand State Preserve. The purpose of this project is to restore and enhance the wetlands in Golden Gate Estates and in adjacent public lands by reducing over drainage. Implementation of the restoration plan will also improve the water quality of coastal estuaries by moderating the large salinity fluctuations caused by freshwater point discharge of the Faka Union Canal. The Final PIR was published in the Federal Register in the first quarter. The Chief Engineer's Report was issued in June 2005. The Assistant Secretary of the Army for Civil Works Report is expected to be submitted to the U.S. Congress by the fourth quarter of FY2005. Although this CERP component requires congressional authorization for construction, engineering and design, construction of Prairie Canal, and the Cultural Resource Survey are under way.

Strazzulla Wetlands. This separable element includes water control structures and the acquisition of 3,335 acres in Palm Beach County to provide a hydrological and ecological connection to the Refuge and expand the spatial extent of protected natural areas. This land will act as a buffer between higher water stages to the west and lands to the east that must be drained. This increase in spatial extent will provide vital habitat connectivity for species that require large unfragmented tracts of land for survival. It also contains the only remaining cypress habitat in the eastern Everglades and one of the few remaining sawgrass marshes adjacent to the coastal ridge. This project was placed on hold in the second quarter of FY2005.

WCA 2B Flows to ENP. This project is comprised of two components: WCA-2B Flows to Central Lake Belt Storage Area and Central Lake Belt Storage Area (L-30 partial). The purpose of the first component is to attenuate high stages in WCA-2B and divert excess water primarily to Northeast Shark River Slough and eventually to Central Lake Belt Storage Area via pump station, culverts, canals, and conveyance features. A part of this component consists of the improvements to L-37 and L-33 borrow canals (renamed C-500A and C-500B, respectively) to enable excess flow. The Central Lake Belt Storage Area will require the upgrade of the L-30 borrow canal and a revision of its purpose. Initially, the L-30 borrow canal would make dry-season deliveries to the

South Dade Conveyance System via C&SF L-31N system, south of US-41 (Tamiami Trail). However, it will now be upgraded to convey regional natural system deliveries to the Northeast Shark River Slough, while still maintaining its primary purpose in reducing seepage loss from WCA-3B area. As a result, the L-30 canal will be re-designated as the C-501 canal and C-503 canal, or the Dade Broward Levee Canal will make deliveries to the South Dade Conveyance system. This project has not started.

WCA-3A and 3B Flows to Central Lake Belt. The purpose of this project is to divert excess water above the target depths from WCA-3A/3B to the Central Lake Belt Storage Area or Shark River Slough (on an interim basis) via C-500A and C-500B canals (improved L-37 and L-33 borrow canals, respectively). Excess water will be diverted via modified structures at S-9 and S-31. This project has not started.

WCA-3 Decompartmentalization and Sheetflow Enhancement – Part 2. Part 2 of the WCA-3 Decompartmentalization and Sheetflow Enhancement Project includes the modification or removal of levees, canals, and water control structures in WCA-3A in western Broward County. The compartmentalization of the WCAs contributed to the loss of historic overland flows of the central Everglades slough system, which resulted in temporal changes in hydropatterns and hydroperiods in the historical deepwater, central axis of the Shark River Slough system. This component adds conveyance to WCA-3B to help reestablish natural hydroperiods and hydropatterns in the WCAs and Shark River Slough by backfilling the southern 7.5 miles of the L-67A borrow canal, removing the L-68A, L-67C, the western portion of L-29 below WCA-3A, L-28, and L-28 tieback levees and borrow canals, and elevating the western portion of Tamiami Trail below WCA-3A. Eight passive weir structures will be located along the length of L-67A to promote sheetflow from WCA-3A to WCA-3B during high flow conditions and water control structures will be added to the southern end of L-67A to allow for flow during extreme dry events. These features will reestablish the ecological and hydrological connection between the ENP, WCA-3A and 3B, and Big Cypress National Preserve. This project has not started.

Water Preserve Area Conveyance. This project relates to two components: Dade Broward Levee and Canal and the Turnpike deliveries associated with the North Lake Belt Storage Area. A new conveyance canal will be constructed east of the Dade-Broward Levee Canal where the existing canal presently connects to the wellfield protection canal. In lieu of using the Florida Turnpike Canal, this new canal will convey regional water supply deliveries from Lake Okeechobee to the C-2, C-4, C-6, and C-7 canals and the South Dade Conveyance System. This feature will reduce seepage to the east from the Pennsuco wetlands and southern WCA-3B; enhance hydroperiods in the Pennsuco Wetlands; provide recharge to the Miami-Dade County's Northwest Wellfield; and convey regional water supply deliveries south to Miami-Dade County. This project has not started.

Other CERP Projects Not Sponsored Locally by the SFWMD

Henderson Creek/Belle Meade Restoration. The area known locally as Belle Meade in Collier County is the primary drainage basin for the Henderson Creek Estuary and is targeted for acquisition by the FDEP, the local sponsor of this project. A design agreement is pending to allow return of a portion of the historic timing, duration, and volume of freshwater inflow to estuarine areas, and to assure long-term protection of the upland and wetland communities associated with the area.

Lakes Park Restoration. The Lakes Park Restoration will improve water quality at Lake Park and downstream conditions in Hendry Creek. This project will ensure overall watershed biodiversity and federal wildlife resources are protected and enhanced. Aquatic and upland exotic

plant species will be controlled and removed. Resource-based recreational opportunities compatible with the protection of the natural system will be provided. Lee County is the local sponsor for this project, and is providing in-kind services including water quality data collection and real estate coordination. The PIR was initiated in July 2005. The Draft PIR is scheduled to be completed by December 2006.

Miccosukee Water Management Area. The Miccosukee Water Management Area is a project to construct a managed wetland on the Miccosukee Tribe's Alligator Alley Reservation in western Broward County. The purpose of the project is to provide water storage capacity and water quality enhancement for waters which discharge into the EPA. The project will convert approximately 900 acres of tribally owned cattle pastures into a wetland retention/detention area, which will be designed to filter out harmful nutrients contained in stormwater runoff before the water enters the EPA. A design agreement is pending for this project.

Restoration of Pineland and Hardwood Hammocks in C-111 Basin. The project is located in south Miami-Dade County, just east of the ENP, along State Road 9336 in the area known as the Frog Pond. Eighty percent of the Frog Pond was used for agricultural purposes and the cap rock was plowed to create soil for tomato farming. The Frog Pond was since purchased by the District as part of the C-111 project to restore the Taylor Slough portion of the Everglades. The project involves restoring approximately 50 acres of South Florida slash pine and tropical hardwood hammock species on a 200-foot wide strip on each side of the two miles of State Road 9336 from the C-111 canal to the L-31W to demonstrate the techniques required to reestablish native conifer and tropical hardwood forests on land that has been rock plowed.

South Miami-Dade Reuse. This feature includes a plant expansion to produce superior, advanced treatment of wastewater from the South District Wastewater Treatment Plant north of the C-1 Canal in Miami-Dade County. The initial design assumed that the plant will have a capacity of 131 million gallons per day. Detailed analyses are required to determine the quality and quantity of water needed to meet the ecological goals and objectives of Biscayne Bay. Due to water quality concerns associated with discharging reclaimed water into Biscayne National Park, an Outstanding Florida Water, other potential sources of water to provide required freshwater flows to southern and central Biscayne Bay will be investigated. The purpose of this feature is to provide additional water supply to the South Biscayne Bay and Coastal Wetlands Enhancement Project. Advanced water quality treatment features will be based on appropriate pollution load reduction targets necessary to protect the downstream receiving surface waters of the Biscayne Bay.

West Miami-Dade Reuse. This feature includes a wastewater treatment plant expansion to produce advanced treatment of wastewater from a future West Miami-Dade Wastewater Treatment Plant to be located in the Bird Drive Basin in Miami-Dade County. The initial design assumed a potential discharge volume of 100 million gallons per day from the plant. The final configuration will be determined through detailed planning and design to be completed in the ongoing West Dade Reuse Feasibility Study, which was authorized in WRDA 1996. Advanced water quality treatment features will be based on appropriate pollution load reduction targets necessary to protect downstream receiving surface waters.

Winsberg Farms Wetlands Restoration. The Winsberg Farms project, for which Palm Beach County is the local sponsor, will restore wetlands in Palm Beach County, reduce the amount of treated water wasted in deep injection wells, create a wetland that recharges the local aquifer, and create a new, ecologically-significant wildlife habitat. This project will create 150 acres of wetlands using water from the Palm Beach County Southern Region Water Reclamation Facility in the vicinity of the Wakodahatchee Wetland in Southern Palm Beach

County. PIR and NEPA activities were under way during FY2005. The Alternative Formulation Briefing was held in March 2005. Development of the Operating Manual and Monitoring Plan documents has been initiated. The Draft PIR/NEPA Report is forecast to be published in the Federal Register during the first quarter of FY2006.

CERP Foundation Projects

CERP is intended to build upon certain Federal and State Everglades restoration projects, which can be considered Foundation Projects, that were assumed would be completed during the planning processes for CERP. The full suite of benefits from the implementation of all the CERP projects depends on the successful completion of the Foundation Projects. Projects such as the Federally authorized Kissimmee River Restoration Project the Modified Water Deliveries to the Everglades National Park Project, Modifications to the C-111 Project, the Critical Restoration Projects and the C-51/STA-1E Project, as well as the State of Florida's Everglades Construction Project form this foundation.

During the past five years, the District, USACE and U.S. Department of the Interior, in partnership with other Federal, State and local agencies and tribal governments have been working to complete the Foundation Projects while moving forward with the planning and design for initial construction of the CERP projects. These Foundation Projects are scheduled to be completed in the next five year period.

While the focus of this CERP Annual Report is on the accomplishments of CERP implementation, it is useful to look at the broader South Florida Ecosystem Restoration Program to better understand the context within which CERP exists, and which will improve the conditions of different aspects of the greater Everglades ecosystem. The CERP builds on these Foundation Projects, and acknowledges the significant milestones that already have been accomplished in implementing these projects, some of which already are benefiting the natural system. These projects are described briefly below.

Kissimmee River Restoration. As the headwaters of the Everglades system, the health of the Kissimmee River is crucial to that of the South Florida Ecosystem. Restoration activities will reestablish more natural flow characteristics of the River by reestablishing historic hydrologic conditions, recreating historic river and flood plain connectivity, recreating the historic mosaic of wetland plant communities and restoring historic biological diversity and functionality. Seven of the 22 total miles of the river restoration have been backfilled and 1.25 miles of the river have been recarved resulting in restoration of flows to 15 contiguous miles of the historic river channel. Over half of the planned structural modifications have been completed, and already are returning a more natural flow to the basin, resulting in increases in wetland vegetation and a dramatic return of migratory and wading birds.

Modified Water Deliveries to Everglades National Park. The Modified Water Deliveries Project (Mod Waters) was authorized by the U.S. Congress in 1989 to improve water delivery to the ENP. Mod Waters, heralded as the first Everglades restoration effort by the USACE, is of interest because it will restore more natural flow through the Everglades, and because its completion is required before the implementation of portions of CERP. The 1992 General Design Memorandum for this project that was sent to the U.S. Congress anticipated project completion within five years, and the 1989 act that authorized the project instructed the U.S. Department of the Interior to acquire all the Park expansion area lands necessary to implement the project within five years. Mod Waters presently is the DOI's highest priority and a high priority for the Federal government. This project authorizes the USACE to modify the C&SF Project in order to restore hydrologic conditions in the ENP, in order to improve conditions over 190,000 acres of habitat,

assist in the recovery of threatened and endangered species, and lay a strong foundation for future restoration efforts under the CERP. Land acquisition continues at present, mainly because the use of eminent domain to acquire land for flood control adjacent to the Park proved controversial; and unwilling sellers obtained a ruling in federal court preventing further acquisitions in the area. Upon appeal of this decision, the U.S. Congress authorized a plan that included land acquisition in the Consolidated Appropriations Resolution for FY2003. To address concerns regarding phosphorus pollution in the Everglades, the U.S. Congress enacted provisions in the FY2004 and FY2005 Interior Appropriations Acts that condition funding for Mod Waters upon meeting state water quality standards. The completion status of the Mod Waters project is as follows:

- Constructed S-355A and S-355B in the L-29 levee
- Raised Tigertail Camp
- Degraded the lower four miles of the L-67 extension canal and levee
- Constructed S-356 pump station for seepage control
- Implementing Alternative 6D for the 8.5 Square Mile Area
- Finalizing the Draft General Reevaluation Report/Environmental Impact Statement for Tamiami Trail Modifications
- Evaluating conveyance features under the CSOP

The last alternative is currently being formulated and the Tentatively Selected Plan milestone will be achieved in November 2005. Real estate acquisition in the 8.5 Square Mile Area is expected to be completed in 2005. The Design Contract for Osceola Camp will be issued by the U.S. Department of Energy in FY2006. Construction of the 8.5 Square Mile Area flood mitigation components are scheduled to be completed in 2007. The FY2006 President's Budget requests \$60 million to continue work; assuming appropriation of requested funding, the project is scheduled to be completed in 2009.

Modifications to the C-111 Project. While completing the Mod Waters project will provide significant benefits directly to ENP, the Modifications to the C-111 Project will improve hydrologic conditions in Taylor Slough, located in the eastern panhandle of the ENP. This project will maintain flood protection for development and agricultural interests in south Miami-Dade County. In concert with one another, these projects will significantly enhance restoration of the remaining Everglades outside of the ENP by reducing damaging high water levels and allowing flows that are more natural in the Everglades ecosystem to the north of the ENP. To date, three interim pump stations and one permanent pump station have been completed, along with construction of three detention areas, replacement of the Taylor Slough Bridge, and removal of spoil mounds along the lower C-111. This project is expected to be completed by 2010, subject to appropriations.

Combined Structural and Operational Plan. A Combined Structural and Operational Plan (CSOP) for Mod Waters and the C-111 Project is under development. The CSOP will ensure that the Mod Waters and C-111 Projects are operated consistent with project purposes in order to achieve the intended benefits while protecting the quality of water entering Everglades National Park.

Critical Restoration Projects. The Everglades and South Florida Ecosystem Restoration Critical Projects were authorized in WRDA 1996, with modification in WRDA 1999, and are discussed earlier in this CERP Annual Report.

Everglades Ecosystem Water Quality. In the past decade, the state of Florida has made significant progress to improve the quality of water entering the Everglades. The focus of efforts has been on reducing phosphorus levels to discharges in the Everglades Protection Area, including the Arthur R. Marshall Loxahatchee National Wildlife Refuge, the Water Conservation Areas, and Everglades National Park. Measures being undertaken to improve the quality of water entering the Everglades are the subject of the Everglades Forever Act, Section 373.4592, F.S., and a 1992 Consent Decree that settled water quality litigation between the United States and Florida related to the quality of water entering federal areas. The Everglades Forever Act requires construction of about 45,000 acres of STAs; to complement the state STAs, the federal government has constructed the C-51/STA-1E. Florida has established a numeric phosphorus criterion for the EPA of 10 parts per billion; in addition, the state has many Class III water quality criteria for additional parameters for the area.

Everglades Construction Project. As of the end of Water Year 2005, the District and the USACE had constructed over 40,000 acres of Stormwater Treatment Areas (STAs). Nearly 30,000 acres were in flow-through operation, removing total phosphorus that otherwise would have gone into the Everglades Protection area. In a single water year, several STAs removed more than 189 metric tons of total phosphorus, bringing the total removal to over 617 metric tons since 1994 (see Table 4-1). The District started the design and implementation of enhancements to STA-1E, STA-1W, STA-3/4, and STA-5, which will further lower phosphorus levels. These enhancements will continue through the end of 2006 and are described in the District's Long-Term Plan for Achieving Water Quality Goals, and are in addition to the expansion of STA-5 and STA-6 being undertaken through the Acceler8 initiative. A complete update on STA performance can be found in the 2006 SFER – Volume I, Chapter 4.

C-51/STA-1E. The USACE substantially completed construction of C-51/STA-1E in June 2004. Depending on growth of vegetation, a 6- to 18-month vegetation start-up period is expected before water quality improvements are realized in the STA's discharges. Design work is in progress for a field-scale Periphyton-based Stormwater Treatment Area, which is expected to be a cost effective means of greatly reducing phosphorus levels. Construction is scheduled for completion in 2006, followed by operation and monitoring at a cost of \$5 million.

Invasive Plant Research Laboratory. The development of CERP included a feature to evaluate Melaleuca Eradication and Other Exotic Plants, a project which is reported earlier in this CERP Annual Report. The CERP feature will utilize a research laboratory, the Melaleuca Quarantine Facility, which was constructed in 2005 by the USACE under a separate authority with funding from the DOI as well as a funding contribution from the District. This facility will significantly increase the capability to evaluate new biological controls for use in CERP.

LEGAL FRAMEWORK

Section 373.470(7), Florida Statutes, requires the submission of a single CERP Annual Report from the SFWMD and the FDEP.

Section 601(h) of the Water Resources Development Act of 2000 states that the overarching purpose of the comprehensive plan is the restoration, preservation, and protection of the South Florida ecosystem, while providing for the other water-related needs of the region including water supply and flood protection. The *Assurances of Project Benefits* subsection directs that the plan be implemented to achieve and maintain the benefits to the natural system and human environment described in the plan. As part of these assurances, Section 601(h) requires that the

secretary of the army promulgate programmatic regulations to ensure that the goals and purposes of the comprehensive plan are achieved. Section 601(h) requires that these programmatic regulations be developed within two years of the date of enactment; after notice and opportunity for public comment; with the concurrence of the governor and the secretary of the interior; and in consultation with the Seminole Indian Tribe of Florida; the Miccosukee Tribe of Indians of Florida; the administrator of the USEPA; the secretary of commerce; and other federal, state, and local agencies.

Section 601 (k) of WRDA 2000 requires programs at the federal and state levels to ensure that small and minority-owned businesses are aware of opportunities with the USACE and District and are provided opportunities to participate in CERP contracting under Section 15 (g) of the Small Business Act [15 U.S.C. 644 (g)].

The Everglades Forever Act. A 1994 Florida law (Section 373.4592, Florida Statutes), amended in 2003, to promote Everglades restoration and protection. This will be achieved through comprehensive and innovative solutions to issues of water quality, water quantity, hydroperiod, and invasion of exotic species to the Everglades ecosystem. The act establishes the plan, the enforceable schedule, and the funding for the various components of the Everglades Program.

The Comprehensive Everglades Restoration Plan Assurance of Project Benefits Agreement, which was executed pursuant to §601 of WRDA 2000 on January 9, 2002 by the president of the United States and the governor of the state of Florida, under which the state shall ensure that water made available by each project in the plan shall not be permitted for a consumptive use or otherwise made unavailable by the State until such time as sufficient reservations of water for the natural system are made under State law.

The Everglades National Park Expansion and Protection Act of 1989 authorized the acquisition of 109,000 acres in Northeast Shark Slough and the East Everglades; and authorized modifications to the C&SF Project "to improve water deliveries into the park and shall, to the extent practicable, take steps to restore the natural hydrologic conditions in the Park."

The Preservation 2000 Trust Fund was created in 1990 (§259.101, F.S.).

The Programmatic Regulations for the Comprehensive Everglades Restoration Plan; Final Rule, was promulgated in 2003 as required by §601(h)(3) of WRDA 2000 to ensure that the goals and purposes of the Plan are achieved.

The Water Resources Development Act of 2000 (WRDA 2000, Public Law 106-541) requires that the CERP be integrated with existing federal and state activities in accordance with WRDA 1996, §528 (Public Law 104-303).

Water Resources Development Act of 1996, in §528, authorized the USACE to develop the Comprehensive Plan and requires that it be submitted to the U.S. Congress by July 1, 1999. It also authorizes the Critical Projects Program at a maximum federal cost of \$75 million.

Water Resources Development Act of 1986 requires the USACE to identify a local sponsor, and authorizes the 50/50 cost share.

Water Resources Development Acts of 1992 and 1996 provide the USACE with the authority to reevaluate the performance and impacts of the C&SF Project, and to recommend improvements and modifications to it in order to restore the South Florida ecosystem and to provide for other water resource needs.